Source Document Log Source Document Discrepancy Log

Drain: JACOB BLASSER

				di Applicable de la contraction de la contractio			
Main/Arm Name	Document Name	Document ID	Info From Document	Document w/ Discrepancy	Description of Discrepancy		
MAIN, ARM 1	PLANS	7-1990					
	SURVEYOR'S REPORT	11-14-1991					
	SURVEYOR'S REPORT DRAW MAP (MYLAK)	2-14-2003					
		<u></u>					

Drain: JACOB BLASSEZ Drain #: 239
Improvement/Arm: Mand, Arcm
Operator: J. Lividio Stand Date: 10-24-03
Drain Classification: Urban/Rural Year Installed: 199/

GIS Drain Input Checklist

- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Stamp Plans
- Pull Source Documents for Scanning

N/A


July

J

2 11-24-2003- Gh. Octo Gunmary - OK/

Gasb 34 Footages for Historical Cost Drain Length Log

<u>Drain Length Log</u>											
Drain-Improvement:_	JACUE	3 BLASSER									
					Michigalica jakan 🤐						
Drain Type:	Size:	Length (Length (DB Query)	Length Reconcile	Price:	Cost:					
MAIN - TILE	14"	2270'	2270			19803.05					
MAIN - TILE 19 RECONSTRUCTION											
1991											
sum 1-TILE	8"	1250'	1250'		2:=/1	2500.00					
	12"	1000'	1000'		4:=/16	2500°==					
					·						
·											
7	<u> </u>										
											
	Sum:	4520'	4520'			26303.2					
Final Report:											
Comments:											



TO: Hamilton County Drainage Board

RE: Jacob Blasser Drain--Final Report

The final inspection for the Jacob Blasser Drain has been made by Mr. Steven Mosbaugh of my office. At time of inspection the drain was found to be complete and acceptable.

The project bid was awarded to J & W Excavating and was subcontracted to John Ripberger. The subcontract was approved by the Board on April 22, 1991.


The tile was installed per plan with one change. The location for Station 22+50 was moved slightly to the West, which eliminated one fence repair. The length of the drain is 2270 feet.


The cost estimate for the project was \$18,915.00. The bid price was 19,917.85, which was allowed, since it was within 10% of the estimate. The final cost is \$19,803.03, which has been partially paid at this time by two claims, the first being for \$6,738.92, check issued 6/7/91 and the second for \$248.85, check issued 8/9/91. A claim for the remaining \$2,815.26 has been

submitted by the contractor and should be approved by the Board. A statement from the contractor that all bills have been paid has been submitted.

Kenton C. Ward Hamilton County Surveyor

KCW/no





PLAN HOLD CORPORATION . IP