



SURVEYOR'S OFFICE

Hamilton County

Kenton C. Ward, Surveyor

776-9626

942 Maple Avenue

Noblesville, Indiana 46060

October 05, 1990

To: Hamilton County Drainage Board

Re: J.M. Thompson Drain

Attached are the plans for the proposed drain extension of the J.M. Thompson Drain west of U.S. 31. The proposed extension will replace existing 10" and 12" clay field tiles from Sta. 6+70 to Sta. 18+60 on the drain.


The cost estimate for the drain extension is as follows:

24" RCP	470'	@ 43.75 lin. ft.	\$20,562.50
30" RCP	730'	@ 51.75 lin. ft.	37,777.50
60" Manhole (Str. 19,20,21)	3	@ 1,500.00 each	4,500.00

The estimated cost for the extension is \$62,840.00.

The proposed extension will not increase the reconstruction assessment for the drain as there is enough monies in the fund to complete the work. The engineer's estimate for the drain project was \$709,017.00. The amount submitted by the contractor to date for payment is \$595,032.72 leaving a balance of \$113,984.28 in the reconstruction fund.

A hearing has been set for October 15, 1990.



Kenton C. Ward,
Hamilton County Surveyor

KCW/jh

STATE OF INDIANA)
) SS: BEFORE THE HAMILTON COUNTY DRAINAGE BOARD
COUNTY OF HAMILTON)

IN THE MATTER OF J.M. Thompson DRAIN

NOTICE

Notice is hereby given that the Hamilton County Drainage Board at its regular meeting October 15, 1990 adopted the reconstruction report of the Surveyor and the Amended Schedule of damages and assessments including annual assessment for periodic maintenance, finding that the costs, damages and expense of the proposed improvement would be less than the benefits which will result to the owner of lands benefited thereby.


The Board issued an order declaring the proposed improvement established. Such findings and order were marked filed and are available for inspection in the Office of the Hamilton County Surveyor.

If judicial review of the findings and order of the Board is not requested pursuant to Article VIII of the 1965 Indiana Drainage Code as amended within twenty (20) days from the date of publication of this notice, the findings and order shall become conclusive.

HAMILTON COUNTY DRAINAGE BOARD

BY Steven C. Dillinger
CHAIRPERSON


Secretary



SURVEYOR'S OFFICE

Hamilton County

Kenton C. Ward, Surveyor

776-9626

942 Maple Avenue

Noblesville, Indiana 46060

April 16, 1992

To: Hamilton County Drainage Board

Re: J.M. Thompson Drain

In April of 1991 a final inspection of the reconstruction of the J.M. Thompson Drain was made. At that time work was found to be complete and acceptable. This work was completed by General Metro Corporation. The Engineer for the project was Douglas E. Miller, P.E. of Miller Consulting.

The reconstruction report for this project is dated November 20, 1989. The hearing for the project was on December 18, 1989. The bid opening was held on March 19, 1990. The original project bid was for \$499,246.00. However, due to several modifications and additions, the total project construction cost is \$665,625.28; total engineering cost is \$26,556.75 for a total project cost of \$692,182.03. The total cost estimate per my report dated November 20, 1989 was \$709,017.00. Although the certified assessment to the Auditor dated October 15, 1990 was for \$704,098.04, on April 22, 1991, the Drainage Board reduced the assessment roll by removing nine parcels at a total of \$8,232.00 leaving the total assessment at \$695,866.04. At this time 12 additional tracts have been removed per letter dated 04-15-92. These tracts were inadvertently left off of my 11-20-89 report. The total to be removed per the 04-15-92 report is \$13,680.00 for a total assessment of \$682,186.00. Although the total assessment as certified will fall below the total project cost, the certified assessment does not reflect \$22,289.50 of cost billed back to Chrisman, GTE & Marathon. This is detailed elsewhere in this report. The total assessment with these added is \$704,475.54 which is more than the total cost of the project.

During the course of the project a total of five change orders were submitted to the contractor. Change Order #1, dated June 12, 1990, covered the extension of storm drains in the Newby Addition to the open ditch. The change order also revised the location of the Hoover Street crossing. The sixth paragraph, third line shows the amount of the street repair at \$1,280.00. The correct figure is \$1,299.20. The total increase for #1 change order is \$8,483.20.

Change Order #2 ran the new storm line from Str. 17, located along the west right-of-way of Union Street, under U.S. 31 to Str. 18, located along the west right-of-way of U.S. 31. Also, because of a request from the Town of Westfield, a 36" RCP was placed along the south side of Hoover Street. The total for this change order was \$84,000.00.

Due to the construction of the GTE/Sylvania Building a 12" RCP with Structure was installed as Change Order #3. This 64' length of pipe was installed along Union Street, north out of Str. 17. GTE/Sylvania is to pay \$1,052.00 of the \$2,595.50 total cost per Drainage Board Minutes of November 19, 1990.

The work for Change Order #4, dated November 5, 1990 was an extension of the drain west of U.S. 31. A hearing for this extension, per a report dated October 5, 1990, was held on October 15, 1990. The cost for this work was \$60,808.75. The State Highway Department has approved and released this work as complete.

Change Order #5, dated April 18, 1991, was per installation of a fence in the park, as ordered by the Drainage Board. The total for this work was \$5,375.00.

Additional extra work as specified in the contract in regard to tile outlets amounted to \$5,116.83.

Billings for work done on this project for three individual situations have been sent. These three items have not been included in the total assessments as discussed above. Included is the work as noted above for Change Order #3 to GTE/Sylvania for \$1,052.00. Also, per the Drainage Board action on June 25, 1990, it was ordered that Leo F. Chrisman & Max Bender pay one third (1/3) of the cost for extending a sump pump outlet in a 4" plastic tile for 165 feet. (See violation letter dated June 12, 1990.) The \$1,312.50 cost was to be shared equally by the drainage shed, contractor and owner for a total cost to the owner of \$437.50.

The special structure for installing the storm sewer under the Marathon Pipeline was to be paid by the pipeline. These were used in lieu of lowering the pipeline. The cost for this work amounted to \$20,800.00.

The new drain now intercepts the original 1899 drain at or near its Sta. 6+70, which is the same as Str. 20 shown on Sheet 5A of the as-builts and runs back into the original drain at Sta. 60+90 which is Sta. 3+50 on Sheet 2 of the as-builts. The tile drain as described in the 1899 report between Sta. 6+70 and Sta. 60+90 is vacated as part of this work. The original drain from Sta. 0 to Sta. 6+70 and from Sta. 60+90 to Sta. 90+00 will remain regulated drain. This amounts to 3580 feet of the original drain.

The new drain consists of the following lengths:

Main Drain


Str. 19 to 20	470' of 24" RCP
Str. 18 to 19	730' of 30" RCP
Str. 17 to 18	202' of 36" Steel Casing
Str. 17 to 18	190' of 36" RCP
Str. 14 to 17	1030' of 42" RCP
Str. 12 to 14	635' of 48" RCP
Str. 11 to 12	100' of Twin 36" RCP
Str. 10 to 11	350' of 68" x 43" RCPA
Str. 4 to 10	1410' of 54" RCP
Outlet to Str. 4	20' of 72" RCP
Sta. 3+50 to Sta. 0	350' of Open Ditch

Total 5487 feet

Arm #1		
Str. 1 to Str. 4		765' of 36" RCP
Arm #2		
Str. 13 to Str. 13A		68' of 12" RCP
Arm #3 (GTE/Sylvania)		
Str. 17 to Str. 17A		64' of 12" RCP
Main Drain Overflow		
Str. 6 to existing pipe		280' of Open Ditch
under Hoover Road		
Existing pipe under Hoover Rd.		36' of 5.65' x 3.35' CMP
New pipe south side of Hoover Rd.		100' of 36" RCP

The total length of new drain is 6800'.

The contractor has submitted a statement that all material costs and wages have been paid. I recommend the Board accept the drain as complete.



Kenton C. Ward,
Hamilton County Surveyor


KCW/jh

WESTFIELD, INDIANA

"OFFICE COPY"

J. M. THOMPSON LEGAL DRAIN

"Drainage Study"



Prepared for:
Hamilton County Drainage Board
- Peg Goldberg
- Steven Dillinger
- Steven Holt

Prepared by:
Douglas E. Miller Consulting Engineering
Vantage Point Office Tower, Suite 470
4475 Allisonville Road
Indianapolis, Indiana 46205

INDEX


Page No.	Description
1	Cover
2,3,4,5	Plan & Profile
6,7	Stream Cross-Sections
8	Bridge & Culvert Dimensions
9	Details and Specifications

Jerry,

These are the final design drawings, but do not include as-built info. Call Me

DEMPER

Douglas E. Miller
DOUGLAS E. MILLER P.E. 10 Jan, 1990




FILED
FEB 08 1991
OFFICE OF HAMILTON COUNTY SURVEYOR

DATE: _____
 BY: _____
 PLAN: SURVEYED, REVISIONS, CHECKED, NOTED, AUTOMATIC CHECKED, BY: _____
 NOTE BOOK: _____
 No. _____



DATE: _____
 BY: _____
 PROFILE: SURVEYED, REVISIONS, CHECKED, NOTED, AUTOMATIC CHECKED, BY: _____
 NOTE BOOK: _____
 No. _____




DOUGLAS E. MILLER, P.E.
 Vantage Point Tower, Suite 470
 4475 Allisonville Road
 Indianapolis, Indiana 46205
 (317) 549-3551

PROJECT NO.	LINE	SHEET NO.	TOTAL SHEETS	FILE
		2	9	

STATE	PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
IND.				

PLAN
 SURVEYED, PLOTTED, CHECKED, ALIGNED, CHECKED, NO. OF WALS CHECKED, NO. OF WALS CHECKED, NO.

PROFILE
 SURVEYED, PLOTTED, CHECKED, ALIGNED, CHECKED, NO. OF WALS CHECKED, NO. OF WALS CHECKED, NO.




HAMILTON COUNTY INDIANA

This information was gathered for input into the Hamilton County Geographical Information System. This document is considered an official record of the GIS.

Entry Date: 9-23-03

Entered by: JML





DOUGLAS E. MILLER, P.E.
 Vantage Point Tower, Suite 470
 4475 Allisonville Road
 Indianapolis, Indiana 46205
 (317) 549-3551



Rev. STR # - MAY 17, 1990

PROJECT NO.	LINE	SHEET NO.	TOTAL SHEETS	FILE
		3	9	

PLAN SURVEYED BY DATE
 NOTED BY DATE
 NOTE BOOK NO. DATE CHECKED BY DATE
 PL. OR WAY CHECKED BY DATE



EXISTING 15" RCP, L = 32' INV. 886.50 W INV. 886.74 E

INTERSECT THE WILSON ROAD AT THE SOUTH END OF THE PROPERTY (ADJ. TO 1110)




This information was gathered for input into the Hamilton County Geographical Information System. This document is considered an official record of the GIS.

Entry Date: 9-23-05

Entered by: [Signature]

PROFILE SURVEYED BY DATE
 NOTED BY DATE
 NOTE BOOK NO. DATE CHECKED BY DATE
 STRUCTURE NOTATIONS CHECKED BY DATE



DOUGLAS E. MILLER, P.E.
 Consulting Engineering
 Vantage Point Tower, Suite 470
 4475 Allisonville Road
 Indianapolis, Indiana 46205
 (317) 549-3551

PROJECT NO.	LINE	SHEET NO.	TOTAL SHEETS	FILE
		4	9	

STATE	PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
IND.				



HAMILTON COUNTY
INDIANA
1825

This information was gathered for input into the Hamilton County Geographical Information System. This document is considered an official record of the GIS.

Entry Date: 9-23-03

Entered by: JWL


HIGHWAY BORING DETAIL



NOTE: CONTRACTOR SHALL JACK & BORE THE 48" STEEL CASING FOR THE PROPOSED 36" RCP. NO OPEN EXCAVATION SHALL BE ALLOWED IN IDOH RIGHT-OF-WAY. JACK & BORE DISTANCE IS ±200 FT., BEGINNING AT A POINT 10' OUTSIDE OF THE EAST R/W LINE, TO A POINT 10' OUTSIDE & WEST OF THE U.S. 31 R/W.

PLAN
SURVEYER
NOTED
BY: [Signature]


PROFILE
SURVEYER
NOTED
BY: [Signature]



DOUGLAS E. MILLER, P.E.
Vantage Point Tower, Suite 470
4475 Allisonville Road
Indianapolis, Indiana 46205
(317) 549-3551


PROJECT NO.	LINE	SHEET NO.	TOTAL SHEETS	FILE
		4-A	9 (10)	Westfield

FEDERAL ROAD REGION NO.	STATE	PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
	IND.				



PLAN SHEETS
 1. NOTED
 2. NOTED
 3. NOTED
 4. NOTED
 5. NOTED
 6. NOTED
 7. NOTED
 8. NOTED
 9. NOTED
 10. NOTED
 11. NOTED
 12. NOTED
 13. NOTED
 14. NOTED
 15. NOTED
 16. NOTED
 17. NOTED
 18. NOTED
 19. NOTED
 20. NOTED
 21. NOTED
 22. NOTED
 23. NOTED
 24. NOTED
 25. NOTED
 26. NOTED
 27. NOTED
 28. NOTED
 29. NOTED
 30. NOTED
 31. NOTED
 32. NOTED
 33. NOTED
 34. NOTED
 35. NOTED
 36. NOTED
 37. NOTED
 38. NOTED
 39. NOTED
 40. NOTED
 41. NOTED
 42. NOTED
 43. NOTED
 44. NOTED
 45. NOTED
 46. NOTED
 47. NOTED
 48. NOTED
 49. NOTED
 50. NOTED
 51. NOTED
 52. NOTED
 53. NOTED
 54. NOTED
 55. NOTED
 56. NOTED
 57. NOTED
 58. NOTED
 59. NOTED
 60. NOTED
 61. NOTED
 62. NOTED
 63. NOTED
 64. NOTED
 65. NOTED
 66. NOTED
 67. NOTED
 68. NOTED
 69. NOTED
 70. NOTED
 71. NOTED
 72. NOTED
 73. NOTED
 74. NOTED
 75. NOTED
 76. NOTED
 77. NOTED
 78. NOTED
 79. NOTED
 80. NOTED
 81. NOTED
 82. NOTED
 83. NOTED
 84. NOTED
 85. NOTED
 86. NOTED
 87. NOTED
 88. NOTED
 89. NOTED
 90. NOTED
 91. NOTED
 92. NOTED
 93. NOTED
 94. NOTED
 95. NOTED
 96. NOTED
 97. NOTED
 98. NOTED
 99. NOTED
 100. NOTED

PROFILE SHEETS
 1. NOTED
 2. NOTED
 3. NOTED
 4. NOTED
 5. NOTED
 6. NOTED
 7. NOTED
 8. NOTED
 9. NOTED
 10. NOTED
 11. NOTED
 12. NOTED
 13. NOTED
 14. NOTED
 15. NOTED
 16. NOTED
 17. NOTED
 18. NOTED
 19. NOTED
 20. NOTED
 21. NOTED
 22. NOTED
 23. NOTED
 24. NOTED
 25. NOTED
 26. NOTED
 27. NOTED
 28. NOTED
 29. NOTED
 30. NOTED
 31. NOTED
 32. NOTED
 33. NOTED
 34. NOTED
 35. NOTED
 36. NOTED
 37. NOTED
 38. NOTED
 39. NOTED
 40. NOTED
 41. NOTED
 42. NOTED
 43. NOTED
 44. NOTED
 45. NOTED
 46. NOTED
 47. NOTED
 48. NOTED
 49. NOTED
 50. NOTED
 51. NOTED
 52. NOTED
 53. NOTED
 54. NOTED
 55. NOTED
 56. NOTED
 57. NOTED
 58. NOTED
 59. NOTED
 60. NOTED
 61. NOTED
 62. NOTED
 63. NOTED
 64. NOTED
 65. NOTED
 66. NOTED
 67. NOTED
 68. NOTED
 69. NOTED
 70. NOTED
 71. NOTED
 72. NOTED
 73. NOTED
 74. NOTED
 75. NOTED
 76. NOTED
 77. NOTED
 78. NOTED
 79. NOTED
 80. NOTED
 81. NOTED
 82. NOTED
 83. NOTED
 84. NOTED
 85. NOTED
 86. NOTED
 87. NOTED
 88. NOTED
 89. NOTED
 90. NOTED
 91. NOTED
 92. NOTED
 93. NOTED
 94. NOTED
 95. NOTED
 96. NOTED
 97. NOTED
 98. NOTED
 99. NOTED
 100. NOTED




 This information was gathered by input into the Hamilton County Geographic Information System. This document is considered an official record of the GIS.
 Entry Date: 7-23-03
 Entered by: J. Hall

PLATE 3. PLAN - PROFILE IN R.R. STANDARD
 1975

PROJECT NO.	LINES	SHEET NO.	TOTAL SHEETS
		5	9