GIS Drain Input Checklist

•	Pull	Source	Documents	for	Scanning
---	------	--------	-----------	-----	----------

Digitize & Attribute Tile Drains

Digitize & Attribute Storm Drains

Digitize & Attribute SSD

Digitize & Attribute Open Ditch

• Stamp Plans

Sum drain lengths & Validate

Enter Improvements into Posse

Enter Drain Age into Posse

Sum drain length for Watershed in Posse

Check Database entries for errors

924 2-26

924.2-26

272, 2-26

NA

JA 2-26

JA 7-26

JE 2-26

J72-26

Gasb 34 Footages for Historical Cost <u>Drain Length Log</u>

Drain-Improvement: PEBBLE BROOK ORAIN - PEBBLE BROOK - SECTION 3

Dunin Trees		Length SURVIONES REPORT	Length	Length		
Drain Type:	Size:	ROBERT	(DB Query)	Reconcile	Price:	Cost:
SSO RCP	6"	520'	520'	Ø	⁸ 200	\$ 1,040,00
RCP	12"	524'	524'	Ø	7.25	3799.0
						7777
···						
			-			
<u>, , , , , , , , , , , , , , , , , , , </u>					- ,, , _,_ ,	<u></u>
	Sum:	1,044'	1,049'	<u></u>		#4,839.0
						402110
inal Report:						
omments:						
			······································			

CERTIFICATE OF COMPLETION AND COMPLIANCE

TO: HAMILTON COUNTY SURVEYOR

RE: Pebble Brook - Section 3

I hereby certify that:

- 1.) I am a Registered Land Surveyor in the State of Indiana,
- 2.) I am familiar with the plans and specifications for the above referenced subdivision,
- 3.) I have personally observed and supervised the completion of the Drainage Facilities for the above referenced subdivision, and
- 4.) To the best of my knowledge, information and belief, the Drainage Facilities within the subdivision has been installed and completed in conformity with all plans and specification.

Signature:	Date: May 14, 1986
Type or Printed Name: John V. Schnei	
Business Address 3675 N. Post Road, I	ndianapolis, IN. 46226
Telephone: <u>(317) 898-8282</u>	
	INDIANA REGISTRATION NUMBER

S0115

SEAL





Kenton C. Ward, Surveyor

773-6110 Ext. 19

Noblesville, Ind. 46060 August 29

108_8

To: Hamilton County Drainage Board

Re: Pebble Brook, Section 3

I have inspected the drainage facilities for the Pebble Brook, Section 3 Drain and have found them to be complete and acceptable. The project engineer has submitted the Certificate of Completion and Compliance and "as-built" drawings on reproducible mylar of the drainage system.

Changes made during the construction of this section concerned the

facilities on lots 31 and 32. This pipe changed size and length. Upon developing as-builts and calculations of actual constructed facilities, it was found that the pipe between structures 136 and 137 was installed at a - 0.19% grade. However, the invert difference between either end is 0.05 feet and therefore negligible. The ditch along the rear of lots 32 and 33 was not installed and the existing ditch filled in. Also the pipe from Pebble Brook Drive (Str. 137 to Str. 138) was installed as a 12" RCP in lieu of a 15" RCP and outletted into the existing ditch on lots 31 and 32 instead of extended to a new ditch at the rear lot line. The pipe size does not create a problem in this case as shown on the calculations. It was agreed that the open ditch across lots 32 and 33 be undisturbed and the length of the pipe from the street remain as is. An additional drainage easement across these lots has been recorded. The open ditch across lots 30 - 33 is not part of the drain at this time.

Calculations show that during a 10 year storm event, water will stand in the cul-de-sac on Pebble Brook Place. In order to help eleviate this problem, a swale was cut between lots 45 and 46. An easement to cover this swale was recorded.

The plans by Schneider Engineering marked record drawing and dated 12/23/87, show the drain as constructed. The new lengths involved are as follows:

6" SSD - 520 feet

12" RCP - 524 feet


The new total length of the drain is 1044 feet.


At this time I recommend the Board approve the drainage facilities as constructed. The non-enforcement request for this plat was approved by the Board with the final report of Section 1.


Kenton C. Ward,


Hamilton County Surveyor


KCW/jh














I hereby certify that the within Record (As-Built) Drawings were prepared under my direction as a result of field survey measurements made with regard to location, size, pipe invert elevation, and casting elevation of the storm sewer structures as indicated on the plans. Additionally, ground elevations were verified as indicated on the plans in specific swale, ditch, and storm water detention areas. The base sheets for these drawings provided by P. I. Cripe, Inc.

SCALAR STATE OF NO PROPERTY STATE OF ST

SCHNEIDER ENGINEERING CORPORATION

CIVIL ENGINEERS LAND SURVEYORS
3020 NORTH POST ROAD
INDIANAPOLIS, INDIANA 46226
TELEPHONE (317) 898-8282

PEBBLE BROOK Sec. Three STORM SEWER RECORD DRAWING 12/23/87

SHEET R.9