Drain: R.) CRAIG DRAW	Drain #: <i>38</i>
Improvement/Arm: <u>RELOCHTION</u> PHASE I	1 LANTERNI RO : HELLINGTON APPS
Operator: J. Livinleston	Date: 12-1-03
Drain Classification: Urban/Rural	Year Installed: 1995

GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

<u>Gasb 34 Footages for Historical Cost</u> <u>Drain Length Log</u>

Drain-Improvement: <u>RS CR416</u>	DRAIN - RELOCATION	PHASE II LANTERN RO I WELL	WETCH APTS
------------------------------------	--------------------	----------------------------	------------

Drain Type:	Size:	Length ()	Length (DB Query)	Length Reconcile	Price:	Cost:
KCP	12"	174'	174'			
	15"	70'	70'			
	21"	20'	20'			
·····	36"	3238'	3238'			
	54"	805'	805'			····
						• · · · · · · · · · · · · · · · · · · ·
						· · · · · · · · · · · · · · · · · · ·
						
- <u>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</u>						
	Sum:	4307'	4307		 	72225
inal Report:	4282'					,
omments:						
25' OF 30	" RCP A	LREADY SUB	TRACTED F	Rem CEN	GTH OF	PHASE
I RECENSTR		·				T he C
STR 14- STEVE 8		CIELS VERIE	ACATION, 1	2-1-03	SUZIE A	nices :



TO: Hamilton County Drainage Board

RE: R.J. Craig Drain

Attached are Petitions for the reconstruction of the R.J. Craig Drain from Sunbeam Development Corporation, D.B. Mann Development Company and Trammel-Crow Company. Each petition relates to an individual segment of the drain. I believe each petition is in order and have addressed each below.

The request from D.B. Mann Development Company concerns the portion of the drain between 106th Street and the Norfolk-Southern Railroad. The project begins at approximately STA 52+20 of the 1951 reconstruction and ends at approximately STA 4120 of the 1951 reconstruction. The existing open ditch will not be involved in the project except beginning and ending points and removal of the obstructions in the open ditch. The project consists of a cutoff ditch 1159 feet in length, 15 feet in bottom width, 2:1 side slopes and an average 6 feet in depth.

The purpose of the channel is to provide flow capacity within the flood plain for flood events. This is necessary because of the fill being done within the floodway for building pads. In effect this is compensated volumes of fill and excavation in order to keep the existing capacity within the floodway. This was designed by Melto^DPackard and Assocaites in conjunction with the Division of Water at Indiana Department of Natural Resources. This channel should become part of the drain for future maintenance. Approval shall be contingent upon final approval of IDNR. If approved a Performance Bond for 100% of this construction cost be submitted and released upon final approval by the Surveyor and submittal of "As Built" Drawings. • The request from Sunbeam Development consists of the relocation of a portion of the drain and the vacation of Arm #1 as described in the 1899 Viewers Report for the R.J. Craig Drain, I believe it to be acceptable. The vacation of Arm #1 will be necessary for the construction of the USA Funds Building. The vacation will not be detrimental to the remainder of the drainage shed for Arm #1. The storm sewer system for the Sunbeam tract and USA Funds will be constructed so as to handle this area. The vacation of Arm #1 will consist of 1423 feet and should be immediate upon approval of this report at the March Drainage Board meeting.

The relocation and reconstruction of the R.J. Craig Drain will begin at approximately STA 30+00 of the 1899 Views Report. The proposed route of the new drain shall be along the East proposed Right-of-Way line of Lantern Road with the centerline of the new storm sewer 35 feet from the centerline of the road. The storm sewer will consist of 3400 feet of 36" RCP and 1350 feet of 54" RCP. An arm, Arm #1, consisting of 670 feet of 21" RCP will be constructed running East from STA 5+50 of this project to approximate STA 70+70 of the 1899 drain. The total length of the relocated drain shall be 5420 feet. The length of drain as described in the 1899 report from STA 81+00 to STA 30+00 shall be vacated. The total length to be vacated shall be 5100 feet.

The relocation shall be in Phases. Phase One shall consist of STA 0 to STA 5+50 of the relocation and Arm #1 of the relocation. Vacation of the 1899 description between STA 81+00 and STA 70+70 shall be included with this Phase. Phase 2 shall be the remainder of the proposed relocation which shall include the vacation of STA 70+70 to STA 30+00 of the 1899 Drain. For each Phase I recommend that the petitioner submitt a Performance Bond or Letter of Credit for 100% of the estimate. The Surity for Phase One should be submitted within 15 days of approval and shall be for a one year period. Phase One should be completed one year from date of approval. Phase Two shall commence no later than one year from date of approval and shall have submitted surity as described above prior to commencing of work. Phase two shall be completed within 2 years of approval. Surity for both phases is to be released upon final inspection by the Surveyor and submittal of "As Built" Drawings.

The request from Trammel-Crow Company is for the vacation of the R.J. Craig Drain from STA 0 to STA 30+00 as described in the 1899 Viewers Report. This request is based upon the reconstruction of the Margaret O'Brien Drain. The proposed reconstruction of the O'Brien Drain has been planned and upon review I believe it will benefit the existing acreage now served by the Craig Drain, by improving

the drainage situation. At this time the reconstruction of the O'Brien Drain has not been set for hearing. However, I hope that such a hearing can be set for April or May of this year. I recommend the vacation of this section of the R.J. Craig Drain be contingent upon final approval of the Margaret O'Brien Drain reconstruction and final acceptance of the construction of the proposed O'Brien Drain relocation.

Upon review of the various plans and existing drainage shed, I recommend to the Board that the drainage shed for the R.J. Craig remain as it is. Changes would only be made for the section on the Crow property and those changes should only be initiated upon final acceptance of the Margaret O'Brien reconstruction/relocation.

Kenton C. Ward Hamilton County Surveyor

KCW/no

CERTIFICATE OF COMPLETION AND COMPLIANCE

To: Hamilton County Surveyor

Re: The relocation of R.J. Craig Legal Drain along Wellington Apartments Phase One and Two, Fishers, Indiana.

I hereby certify that:

- 1. I am a Registered Land Surveyor or Engineer in the State of Indiana .
- 2. I am familiar with the plans and specifications for the above referenced subdivision .
- 3. I have personally observed and supervised the completion of the drainage facilities for the above referenced subdivision .
- 4. The drainage facilities within the above referenced subdivision to the best of my knowledge, information and belief have been installed and completed in comformity with all plans and specifications.

Signature: Dave M, Swimmy Date: May 14, 1996					
Type or Print Name: Donald M. Gwinnup,	Jr.				
Business Address: 6910 North Shadeland	Avenue, Suite 200				
Indianapolis, Indiana	46220				
Telephone Number:(317)577-0069					
SEAL NOT NO.	INDIANA REGISTRATION NUMBER				
NDIANA CONTRACTOR	Revised 10/95				

This copy printed from Digital Archive of the Hamilton County Surveyor's Office; One Hamilton Co. Squar Ref. 1401600116, 51455496 JL



To: Hamilton County Drainage Board

March 4, 1998

Re: RJ Craig Relocation Phase II: Lantern Road & Wellington Place Apts.

Attached are as-builts, certificate of completion & compliance, and other information for the RJ Craig Relocation: Lantern Road & Wellington Place Apts. An inspection of the drainage facilities for this section has been made and the facilities were found to be complete and acceptable.

During construction, changes were made to the drain which will alter the plans submitted with my report for this drain dated February 16, 1989. The changes are as follows:

Structure:	T.C.:	I.E.:	Pipe:	Length:	Original Plans:
------------	-------	-------	-------	---------	------------------------

MH #4-4A (removed)			36" RCP	25'	With USA Pky
MH #4	812.81	801.99			
MH #9	811.72	802.07	54" RCP	50'	
MH #9	811.72	807.62			· · · ·
MH #9A		808.02	21" RCP	20'	
MH #9	811.72	807.62			
MH #10	810.05	803.05	54" RCP	755'	
MH #10	810.05	803.05			· · · · · · · · · · · · · · · · · · ·
MH #11	817.59	804.69	36" RCP	707'	······
MH #11	817.59	804.69			
MH #12	817.4	804.98	36" RCP	60'	
MH #12	817.4	804.98			
MH #13	815.82	805.84	36" RCP	340'	· ",
MH #13	815.82	811.34			
MH #13A	815.08	811.88	12" RCP	56'	
MH #13	815.82	805.84			
MH #14	816.66	806.62	36" RCP	409'	

MH #14	816.66	811.94			
MH #14A	816.2	812.4	12" RCP	55'	······································
MH #14	816.66	806.62			· · · · · · · · · · · · · · · · · · ·
MH #15	812.87	806.29	36" RCP	339'	
MH #15	812.87	806.29			······································
MH #16	812.58	807.23	36" RCP	457'	
MH #16	812.58	807.23			······································
ES #16A		810.54	12" RCP	63'	
MH #16	812.58	807.23			
MH #17	811.81	807.63	36" RCP	170'	
MH #17	811.81	807.63			
MH #18		808.5	36" RCP	497'	······································
MH #18		808.5			
MH #18A		810.94	15" RCP	70'	
MH #18		808.5			
MH #19	813.53	809.35	36" RCP	259'	

The length of the drain due to the changes described above is now 4282 feet. The original Craig drain as described in the 1899 Viewers Report was vacated from Sta 70+70 to Sta 30+00 for a total of 4070 feet. Therefore, the total additional length of drain is **212 feet**.

Note: The RJ Craig drain was vacated from Sta 0 to Sta 30+00 with the completion of North by Northeast Business park as a part of the Margaret O'brien Drain.

A non-enforcement was not submitted.

The bond or letter of credit from The Provident Bank, number #16261-018; dated May 11, 1995; in the amount of \$72,225.00; was released September 9, 1996.

I recommend the Board approve the drains construction as complete and acceptable.

Sincerely,

Kenton C. Ward, Hamilton County Surveyor

KCW/slm

Asbuilt Structures

Project: RJ CRAIG RECONSTRUCTION PHASE II: SUNBEAM DEV Lantern ED ; Wellington Place Apts.

Structure:	T.C.:	I.E.:	Pipe:	Length:	Original Plans:
MH #4-4A (TAKEN OUT)			36" RCP	25'	PUT IN WITH USA PKY
MH #4	812.81	801.99			
MH #9	811.72	802.07	54" RCP	50'	
MH #9	811.72	807.62			
MH #9A		808.02	21" RCP	20'	
MH #9	811.72	807.62			
MH #10	810.05	803.05	54" RCP	755'	
MH #10	810.05	803.05			
MH #11	817.59	804.69	36" RCP	707'	· · · · · · · · · · · · · · · · · · ·
MH #11	817.59	804.69			······································
MH #12	817.4	804.98		60'	· · · · · · · · · · · · · · · · · · ·
MH #12	817.4	804.98			······································
MH #13	815.82	805.84	36" RCP	340'	· · · · · · · · · · · · · · · · · · ·
MH #13	815.82	811.34			
MH #13A	815.08	811.88	12" RCP	56'	
MH #13	815.82	805.84			
MH #14	816.66	806.62	36" RCP	409'	
MH #14	816.66	811.94			······
MH #14A	816.2	812.4	12" RCP	55'	······································
MH #14	816.66	806.62			······································
MH #15	812.87	806.29	36" RCP	339'	
MH #15	812.87	806.29			
MH #16	812.58	807.23	36" RCP	457'	
MH #16	812.58	807.23			
ES #16A		810.54	12" RCP	63'	······································
MH #16	812.58	807.23			
MH #17	811.81	807.63	36" RCP	170'	· · · · · · · · · · · · · · · · · · ·
MH #17	811.81	807.63			······································
MH #18		808.5	36" RCP	497'	
MH #18		808.5			
MH #18A		810.94	15" RCP	70'	
MH #18		808.5			
MH #19	813.53	809.35	36" RCP	259'	
6" SSD Streets:					6" SSD Lots:

1155


SOD Streets:

.

.

· · · · · · · · · · · · · · · · · · ·	

6"	SSD	Lots



RCP Pipe Totals:

• - `

54" RCP	805'
36" RCP	3213'
21" RCP	20'
15" RCP	70'
12" RCP	174'

Total Length of Drain:



Total:

Other Drain:

CERTIFICATE OF COMPLETION AND COMPLIANCE

TO: HAMILTON COUNTY SURVEYOR

RE: R.J. Craig Drain

I hereby certify that:

- 1.) I am a Registered Land Surveyor in the State of Indiana,
- 2.) I am familiar with the plans and specifications for the above referenced subdivision,
- 3.) I have personally observed and supervised the completion of the Drainage Facilities for the above referenced subdivision, and
- 4.) To the best of my knowledge, information and belief, the Drainage Facilities within the subdivision has been installed and completed in conformity with all plans and specifications.

Jeine Date: 12/6/96 Signature: Type or Printed Name: Allan H. Weihe

Business Address: 10505 N. College Avenue, Indianapolis, IN. 46280

Telephone:

317-846-6611

SEAL * 8827

INDIANA REGISTRATION NUMBER

#8827



UFFICE OF HAMILION COUNTY SURVEYOR

03. 1.4. 94 INGINEERS <u>+</u>01 C N D 54" ZI" Pija Existing 21" Pipe 22 Ň Partie and a start of the start 5 Ţ - Nav M.H. Ô X 5.... ī The set of the Digital Archive of the Hamilton County Surveyor's Office: One Hamilton Co. Square, Ste. 188, Noblesville, In 46060 গি

Law 2 Rayinion Hropose= t ef *a* 1 Var Con Post-it * brand fax transmittal memo 7671 # of pages > Ko - 9628 Cø, Phone # Dept. 1 Fax # Fax # in 4

