

Drain: Norton Drain #: 12
Improvement/Arm: OUTLET RECONSTRUCTION
Operator: J. LIVINGSTON Date: 1-23-04
Drain Classification: Urban ~~Rural~~ Year Installed: 1981


GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

JL

JL

JL



SURVEYOR'S OFFICE

Hamilton County

Kenton C. Ward, Surveyor

779-6110 Ext. 19

Noblesville, Ind. 46060 January 30 1981

TO: Hamilton County Drainage Board

RE: Horton Drain

Attached are plans for work needed on the outlet of the Horton Drain.

The work is to consist of a rock chute structure and the dredging of about 150' of open ditch. The cost estimate of the project is as follows:

Rock Chute	1900.00
20' 12" CMP	180.00
20' 15" CMP	190.00
Dredging 150' @ 2.50/ft	375.00
MISC. (fill, clearing)	200.00
	<u>2845.00</u>
Plus 10%	284.56
TOTAL	<u>\$3129.50</u>


The drainage shed consists of a total of 46.50 acres and 35 Lots.. By using a \$20.00 minimum the assessment would be \$54.00 per acre.

Also the maintenance assessment should be raised from 50¢ an acre to \$2.00 per acre with a \$3.00 minimum.

At this time I would suggest to the Board that a hearing date be set for this drain on May 4, 1981.

KCW/no


Kenton C. Ward - County Surveyor



SURVEYOR'S OFFICE
Hamilton County

Kenton C. Ward, Surveyor

773-6112 Ext. 19

Noblesville, Ind. 46060 September 30, 1981

To: Hamilton County Drainage Board

Re: Horton Drain


On September 29, 1981 I made an inspection on the Horton Drain reconstruction done by Taylor Excavating Inc. At this time I found the work to be 85% complete.

Attached is a claim for 85% of the contract price of \$2820.00 and extra work. The extra work was adding 6 feet of a 15" CMP to the structure at a total cost of \$72.00. The total claim amounts to \$2469.00.

The work needing to be finished now is clean up work. This pertains to disposing of the clearing debris, picking up rock & ect. and stacking fence posts.

Kenton C. Ward
Kenton C. Ward, Surveyor

KCW/jg



SURVEYOR'S OFFICE
Hamilton County

Kenton C. Ward, Surveyor

773-6112 Ext. 19

Noblesville, Ind. 46060 October 15, 1981


To: Hamilton County Drainage Board

Re: Horton Drain

On October 14, 1981 I made an inspection of the Horton Drain Reconstruction by Taylor Excavating.

At this time I talked with Mrs. Dick Bruce who is the property owner on which the work was done. Mrs. Bruce told me that the clearing debris which was left was to be cut up for fire wood. She also informed me that the posts and such was to be stacked else where by her husband.

Being informed of this I now believe that this project is complete and should be accepted by the Board. The 15% retainer in the amount of \$423.00 will be paid with the December claims.


Kenton C. Ward, Surveyor

KCW/jg