

Drain: MARY NAGLE Drain #: 140
Improvement/Arm: RECONSTRUCTION
Operator: J. LIVINGSTON Date: 4-29-04
Drain Classification: Urban/Rural Year Installed: 1988

GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

JLF
JLF
JLF
JLF
JLF
JLF
JLF
JLF
JLF
JLF
JLF

Gasb 34 Footages for Historical Cost
Drain Length Log


Drain-Improvement: MARY NAGLE - RECONSTRUCTION

Drain Type:	Size:	Length	Length (DB Query)	Length Reconcile	If Applicable	
					Price:	Cost:
CM PA	2x71"x47"	140'	140'		33. ⁰⁰ / ₁₄	4743. ⁰⁰
OPEN DITCH	—	580'	580'		19. ⁵⁰ / ₁₄	11,339. ⁰⁰

Sum: 720' 720' \$14,082.⁰⁰

Final Report: 720'

Comments:



SURVEYOR'S OFFICE

Hamilton County

Kenton C. Ward, Surveyor

773-6110 Ext. 19

Noblesville, Ind. 46060 January 11 1988

FILED

To: Hamilton County Drainage Board

Re: Mary Nagle Drain

HAMILTON COUNTY DRAINAGE BOARD
Nancy M. Halloran
SECRETARY

Attached is a petition for reconstruction of the Mary Nagle Drain.

The petition has been submitted by Shorewood in order to relocate a portion of the drain.

The portion to be reconstructed is in the area at Toll Gate Road. The existing tile portion of the drain now outlets at or near Station 52+00.

The proposed work will involve from Station 52+00 to Station 53+12 on the original drain. In this area, two 71" x 47" CMPA's will be installed.

Along with this, the open ditch from Toll Gate Road to the Reservoir will be straightened, erosion control installed and cleaned of debris.

This work is shown on plans dated 12-18-87, file stamped December 31, 1987, by Paul I. Cripe, Inc., Sheets 1, 3, 6 and 13.

The proposed work will replace the drain from Station 52 to Station 53+12 with 140' of twin 71" x 47" CMPA. It will then extend the open ditch approximately 580 feet to Morse Reservoir. The new length of the drain upon completion will be 5920 feet.

Along with this project, I recommend the minimum assessment be increased from \$3.00 to \$25.00.

A hearing for this work should be held in March 1988.

Kenton C. Ward
Kenton C. Ward, Surveyor

KCW/jh



SURVEYOR'S OFFICE
Hamilton County

Kenton C. Ward, Surveyor

Phone (317) 776-8495

Fax (317) 776-9628

Suite 146

One Hamilton County Square

Noblesville, Indiana 46060-2230

To: Hamilton County Drainage Board

January 29, 1997

Re: Mary Nagle Reconstruction


Attached are the plans for the Mary Nagle Reconstruction for as-builts and certificate of completion & compliance see Morse Landing Sec. 4. An inspection of the drainage facilities for this section has been made and the facilities were found to be complete and acceptable.

During construction of the drain there were not any significant changes made to the drain. Subsequently, there were not any significant changes made to the plans submitted with my report dated January 8, 1988. Therefore, the length of the drain remains at **5,920 feet**.

All expenses were paid for by the petitioner, Shorewood Corporation.

I recommend the Board approve the drains construction as complete and acceptable.

Sincerely,



Kenton C. Ward,
Hamilton County Surveyor

KCW/slm