

**Drain:** GEORGE PARKER      **Drain #:** 31  
**Improvement/Arm:** RAV PARKER RECONSTRUCTION  
**Operator:** J. LIVINGSTON      **Date:** 5-21-04  
**Drain Classification:** Urban ~~Rural~~ **Year Installed:** 1952

**GIS Drain Input Checklist**

- Pull Source Documents for Scanning JL
- Digitize & Attribute Tile Drains JL
- Digitize & Attribute Storm Drains \_\_\_\_\_
- Digitize & Attribute SSD \_\_\_\_\_
- Digitize & Attribute Open Ditch \_\_\_\_\_
- Stamp Plans \_\_\_\_\_
- Sum drain lengths & Validate JL
- Enter Improvements into Posse \_\_\_\_\_
- Enter Drain Age into Posse JL
- Sum drain length for Watershed in Posse JL
- Check Database entries for errors JL



IN THE MATTER OF  
PETITION OF RAY PARKER  
et al, Ex Parte

CAUSE No A - 9005  
CAMPBELL? CAMPBELL &  
MALAN ATTY'S.

**FILED**

OCT 30 1952

*Clarence D. Toney*  
Clerk Hamilton Circuit Court

*SET for Hearing DEC. 8 - 1952*

*Handwritten mark*

*Final assessment Mailed  
July 14 - 1953*

EXAMINED AND APPROVED  
10  
G. R. White  
53  
CLERK

*Cards Mailed NOV 6 - 1952*

ORDERED CONSTRUCTED

*Handwritten: 100-30-*

STATE OF INDIANA )  
COUNTY OF HAMILTON )

SS:

IN THE HAMILTON CIRCUIT COURT  
IN VACATION, 1952

IN THE MATTER OF )  
THE PETITION OF )  
RAY PARKER et al )  
Ex Parte. )

CAUSE NO. A-9005

The report of the viewers was favorable and was filed.

Report of R. D. Horney, County Surveyor, who was appointed to supervise the construction of above drain, would respectfully report that he has made a survey of the above drain and did proceed and definitely determine the best and cheapest method of drainage, the terminal and route, location, character of the proposed work, and fix the same by metes and bounds, courses and distances and descriptions, including grades and bench marks, including all necessary arms, estimated the cost thereof, divided the drain or ditch into sections of not more than one hundred feet in length, and computed and set out the number of cubic yards of excavation in each section, assessed the benefits of damages as the case may be, to each separate tract of land in the water shed to be affected thereby and to easements held by railways or other public or private corporations, or towns, including any land rights, easements, or water power, injuriously or beneficially affected, and do make report to the court under oath.

LOCATED in White River Township, Hamilton County, Indiana. The ditch begins on west line of Southeast Quarter Northeast Quarter of Section 23, Township 20 North, Range 5 East. Thence in a southeasterly direction terminating in open dredge ditch known as Beeson Dredge Ditch. Approximately on center of south line Northeast Quarter, Southwest Quarter, Section 24, Township 20 North, Range 5 East, approximately  $4\frac{1}{2}$  miles East of Arcadia;  $\frac{1}{2}$  mile South of Arcadia Gravel Road; 1 mile East and  $\frac{1}{4}$  mile North of Walnut Grove School Building. Located in White River Township, Hamilton County, Indiana.

REQUIREMENTS: Construct a new tile ditch with open inlets where required and any connections where tile are located. Also, make connections where new ditch crosses old tile.

All connections to be wye tile or concrete boxes -

Station 0 to Station 13. At Station 13, angle to right to Station 20 + 88, - 20" tile.

At Station 20 + 88 construct 36" open inlet with 24" Cone shape grating.

Station 20 + 88 - 22" tile at Station 21, angle to left at Station 31 + 40. Construct 36" open inlet with 24" cone shape grating. 22" tile at Station 32, angle to left. At 36 + 88 construct 36" open inlet with 24" cone grate. From Station 36 + 88 to 38 + 10 24" tile; from 38 + 10 to terminus 20 linear feet 30" corrugated pipe. Clean out open ditch for outlet. There are 3 - Gas or oil lines that this tile will cross - either over or under. The grade to be worked out to fit pipe. The contractor will be responsible for any damages to pipe line. The pipe company to furnish location and some one to inspect and supervise while

working near pipe line.

The junction boxes or inlets to be 36" reinforced concrete pipe, with 4" concrete base in bottom for pipe to set on. Holes cut in pipe to receive tile; inlets and outlets, and cemented at joints, with 4" reinforced top with grating fit in. Where crossing under or over pipe line use a 20 Linear foot corrugated metal pipe of sizes larger than the tile. Should quick sand or soft material be encountered the contractor shall use corrugated sheet roofing material to lay tile on, or some other method satisfactory to engineer and/or official representative.

The ditch to be out at least 12" wider than largest diameter of tile, cupped out to fit shape of tile, and tile to be bedded to top of tile, and settled before filling.

All boulders to be kept away from ditch and not used in back fill. After work is completed all boulders and rubbish to be cleared and deposited along fence line.

All trees and shrubs to be cut at least 25 feet from tile on each side.

The contractor to remove, and replace, any fences that needs to be; but not furnish any new material to replace. The tile to be concrete, shale, or clay, and meets the Standard A.S.T.M. specifications. The contractor shall furnish test on tile from manufacturer if required by Engineer.

The ditch shall be dug in a straight line and in a neat and workmanlike manner. The tile laid to straight line with tight joints, where required the joints to be batted or covered to satisfaction of engineer or authorized assistant.

The assessments will be due when contract is awarded and

the assessments are on an acreage basis.

The contractor to receive monthly estimates and not more than 70% of work completed and material delivered on the job upon receipt of accounts payed. The final estimates not to be made until 90 days after completion of acceptance of work. The contractor to receive payments only as the payments on assessments are made. The work to be expedited as rapidly as possible after starting, and no equipment to be removed from job without approval of engineer. The work to be awarded to lowest and best bidders. The engineer reserves the right to accept, or reject, any or all bids. The work to be bid in units. Basis 20" tile 22" tile 24" tile open inlets.

Special connections.

Corrugated pipe - 24" and 30"

Soft bottom per linear foot, and crossing pipe lines.

Profits.

Station	0	to	Sta.		
"	5	"	"	5	5.0'
"	10	"	"	10	6.6'
"	15	"	"	15	6.6'
"	20	"	"	20	8.3'
"	25	"	"	25	11.0'
"	30	"	"	30	9.7'
				38	5.5'
					+

Ditch to be 1.0' wider than largest diameter of tile.

1500  
280

### R E C A P I T U L A T I O N

2020	LIN.	FT	20" tile @	1.28		
1600	"	"	22" " @	1.53	\$	2,585.00
180	"	"	24" " @	1.70		2,448.00
60	"	"	24" Corg. Pipe	2.82		306.00
20	"	"	30" " "	4.00		169.20
						<u>20.00</u>
					\$	5,628.20
						<u>40</u>
						5,588.20 ✓
	3		open inlets complete @ \$50.00 each		\$	150.00
	4		Connections " @ 30.00 "			120.00
			Extra work crossing pipe line			100.00
			Bad bottom			360.00
			Dig ditch, lay tile, back fill & complete job			<u>6,000.00</u>
					\$	12,358.20
						<u>40 00</u>
			Atty. Fees \$ 705.00			12,318.20
			Rec. & Releasing 25.00			
			Legal Printing 50.00			10,778.00
			Supt. Construction 400.00			
			Court Cost 25.00			
			Contingency <u>295.00</u>		\$	1,500.00
						<u>40 00</u>
						1,540.00

Viewers

Ralph Gunning	2 da. @ \$5.00	\$10.00
Jacob V. Tescher	2 " @ 5.00	10.00
R. D. Horney, Engr. & Helpers		<u>220.00</u>
		\$ <u>240.00</u>

Sept 26-1953 -  
Howard Atkinson 1260 cc

TOTAL \$14,998.20

Understand book print cost  
Ppto  
General ashworth July 14/1955  
2804.40 chg to Atkinson acct.

13832.00  
1383  
2449



GEORGE PARKER DRAIN

NAMES	DESCRIPTION OF LANDS	Section	Township	Range	Acres Assessed		Acres Benefited		Amount Of Benefits		Amount of Assessment		Total Assessment	
					A	Hun	A	Hun	\$	Cts.	\$	Cts.	\$	Cts.
Otto O. Sheets	Pt. SW NW	14	20	5	30	00			1053	00	810	00	810	00
Wallace O. Myers	W S $\frac{1}{2}$ N $\frac{1}{2}$ SE	14	20	5	5	00			175	50	135	00	135	00
Hattie Retherford	SE NW	14	20	5	20	00			702	00	540	00	540	00
Ed Eller	<i>12/27-50 Clever McGarty</i> SE <i>East Newby</i> NW	14	20	5	<del>20</del> 10	00			<del>702</del> 351	<del>540</del> 274	<del>540</del> 274	<del>00</del> 00	<del>540</del> 274	<del>00</del> 00
Chas. O. Newby	Pt. SW SW	14	20	5	15	00			526	50	405	00		
	Pt. NW SW	14	20	5	12	00			421	20	324	00		
	NE SW	14	20	5	40	00			1404	00	1080	00		
	Pt. SE SW	14	20	5	35	00			1228	50	945	00	2754	00
Vetura McGarty	SW SE	14	20	5	40	00			1404	00	1080	00		
	Pt SE SE	14	20	5	25	00			877	50	675	00	1755	00
Everett Newby	Pt SW SW	13	20	5	5	00			175	50	135	00		
	NE NE	23	20	5	40	00			1404	00	1080	00		
	Pt NW NW	24	20	5	10	00			338	00	260	00	1475	00
Marianna Newby	NW NE	23	20	5	40	00			1404	00	1080	00		
<i>To clear W<math>\frac{1}{2}</math> Eastly</i>	Pt SW NE	23	20	5	20	00			702	00	540	00	1620	00
Leslie Ray Parker	SE NE	23	20	5	40	00			1404	00	1080	00		
	SW NW	24	20	5	40	00			1404	00	1040	00		
	Pt $\frac{1}{2}$ NE SW	24	20	5	4	00			104	00	80	00	2200	00
									<u>1829</u>	<u>00</u>	<u>1829</u>	<u>00</u>	<u>1829</u>	<u>00</u>

GEORGE PARKER DITCH

NAMES	DESCRIPTION OF LANDS	Section	Township	Range	Acres Assessed		Acres Benefited		Amount Of Benefits		Amount of Assessment		Total Assessment		
					A	Hun	A	Hun	\$	Cts.	\$	Cts.	\$	Cts.	
Chas. O. House	Pt NW	SW	24	20	5	30	00			858	00	660	00		
	Pt NE	SE	23	20	5	18	00			608	40	468	00	1128	00
Eugene Quear	Pt SE	SW	24	20	5	5	00			130	00	100	00	100	00
Geo. Webb	Pt NE	NW	23	20	5	30	00			1053	00	810	00	810	00
Wm J. Reith	Pt NW	SE	23	20	5	5	00			175	50	135	00	135	00
Hamilton Co.	Highways	Bet	<del>14</del> 23	20	5					130	00	100	00	100	00
Noblesville		Bet	<del>13</del> 14	20	5							2273	00		0
						88	00								
	Page 1					<del>441</del>	00								
	Total Acres					<del>529</del>	00	Page	1			\$	1 1829	00	
						319	00	"	2				2273	00	
													13832	00	
												\$	<del>14102</del>	00	
													<del>14080</del>	00	
													over	22	00
<p>AWARDED TO HOWARD A HEAVILION -  Noblesville, Ind. \$10779.20  Reduce assessments 10%</p>															

The estimate has been made and cost divided equally among the different lands and County Highways of Hamilton County, affected. The assessment sheet attached, attorneys fees, court cost, incidentals, viewers, engineers, helpers, mileage, stakes and superintendent of construction.

R. D. Horney or his authorized assistant will have full charge of the work and no work shall be changed or deviated from without his approval.

STATE OF INDIANA )  
                          ) SS:  
HAMILTON COUNTY )

I, the undersigned engineer to whom was referred the above entitled petition for construction, after being duly appointed say that I have personally examined the whole line of proposed ditch, that the assessments herein made are correct, just and equitable to all concerned herein as interested, that no lands will be benefited or injured by said proposed drain and that the above and foregoing report is true in substance and in fact as I verily believe.

---

R. D. Horney, Registered Engineer

Approved \_\_\_\_\_

Subscribed and sworn to before me this 30 day of Oct, 1952.

Ralph Gunning  
Jacob W. Teecher  
R. D. Horney

Anne S. Haughey, N.P.  
my Commission Expires:  
5-13-54

Viewers

---

Clerk of the Hamilton  
Circuit Court

Authority  
Section 9 -- Page 1174 - 1175  
Acts of Indiana General Assembly 1933.