Drain: SARINGMEL STREA	ms aRAIN	Drain #:/\$9				
Improvement/Arm: SAKING MILL RIDGE - SECTION 4						
Operator: <u>Jph</u>		Date:7-/5-04				
Drain Classification:	<u>Urban/Rural</u>	Year Installed: /987				

GIS Drain Input Checklist


٠	Pull Source Documents for Scanning	ZZ
٠	Digitize & Attribute Tile Drains	Ma
٠	Digitize & Attribute Storm Drains	910
•	Digitize & Attribute SSD	JU
٠	Digitize & Attribute Open Ditch	, , 10
٠	Stamp Plans	910
٠	Sum drain lengths & Validate	g70
•	Enter Improvements into Posse	JA
•	Enter Drain Age into Posse	•
•	Sum drain length for Watershed in Posse	
٠	Check Database entries for errors	<i>9</i> H
		-

Gasb 34 Footages for Historical Cost Drain Length Log

Drain-Improvement: SARINGMILL STREAMS DRAIN - SPONGMUL RIGGE - SECTION 4

r					alf App	leable
Drain Type:	Size:	Length SUEVENE	Length (DB Query)	Length Reconcile	Price:	Cost:
550	6"	700'	700'	4		
RUP	/2"	675	625'	ø		
	15"	364'	364'	ø		
	18"	335'	335'	je j	2 <u></u>	
OPEN OTCH		50'	50'	ø		
· · · · · · · · · · · · · · · · · · ·						
						· · · · · · · · · · · · · · · · · · ·
· · · · · · · · · · · · · · · · · · ·						
,						
	Sum	2,074'	2074'	ø		
Final Report:						
Comments:						
Comments.	····					

This copy printed from the Digital Archive of the Hamilton County Surveyor's Office; One Hamilton Co. Square, Ste. 188, Noblesville, In 46060



Attached is a petition, non-enfrocement request, plans, calculations, Quanity Summary and assessment roll for the Springmill Streams Drain, Springmill Ridge, Section 4 Arm.

I have reviewed the submittals and petition and have found each to be in proper form.

I have made a personal inspection of the land described in the petition. Upon doing so, I believe that the drain is practicable; will improve the public health; benefit a public highway and be of public utility; and that the costs, damages and expenses of the proposed drain will probably be less than the benefits accuring to the owners of land likely to be benefitted. The drain will consist of the following:

 6" SSD
 700 feet
 15" RCP
 364 feet
 Open Ditch
 50 feet

 12" RCP
 625 feet
 18" RCP
 335 feet
 50 feet
 50 feet

The total length of the drain will be 2074 feet.

The open ditch listed above is between STR #662 and the Collins Drain between Lots 77 and 78.

I have reviewed the plans and believe the drain will benefit each lot equally. Therefore, I recommend each lot be assessed equally. I recommend a maintenance assessment of \$20.00 per lot, \$2.00 per acre for roadways, with a \$20.00 minimu. With this assessment the total annual assessment for the drain/this section will be \$540.00.

The subsurface drain (SSD) laterals off the main SSD are not part of the regulated drain nor will the SSD laterals out of STR #661. The SSD under the curb also will not be part of the regualted drain.

I recommend a hearing be set for Novemeber 9, 1987.

This copy printed from the Digital Archive of the Hamilton County Surveyor's Office; One Kew/no CC Squarse. 188, Noblesville, In 46060 KCW/no Hamilton County Surveyor

ТО

Fidelity and Deposit Company

HOME OFFICE

OF MARYLAND

BALTIMORE, MD. 21201

SUBDIVISION BOND

#3006 33 70

KNOW ALL MEN BY THESE PRESENTS, That we,

Central Engineering & Construction Corp. as Principa and Fidelity and Deposit Company of Maryland, of Baltimore, as Principal. Maryland, as Surety, are held and firmly bound unto the Board of Commissioners of Hamilton County, Indiana

in the sum of Thirty Four Thousand Six Hundred -(\$ 34,600.00) Dollars for the payment of which, well and truly to be made, we jointly and severally bind ourselves, our heirs, legatees, executors, administrators, personal representatives, successors and assigns firmly by these presents.

Sealed with our seals and dated this 13th day of April 19 87

THE CONDITIONS OF THE ABOVE OBLIGATION ARE SUCH THAT:

Whereas, the Board of Commissioners of Hamilton County, Indiana

na:	granted	
Central Engineering & Construction Corp.	—	a permit to
construct Spring Mill Ridge Section IV	- Storn Co	a permit to
THE PERCENT AT	JUULIN SE	weis

Now, if said ______ Engineering & Construction Corp. shall improve said ______ Storm Sewers

in accordance with specifications and regulations of the Board of Commissioners of Hamilton County, Indiana and comply with all of the provisions of said permit then

this obligation to be void, otherwise to be and remain in full force and effect.

Jacobs

CENTRAL ENGINEERING & CONSTRUCTION CORP.

BY:

FIDELITY AND DEPOSIT COMPANY OF MARYLAND

This copy printed from the Digital Archive of the

on Co. Square, Ste. 188, Noblesville, In 46060 Attorney-in-Fact

X

CERTIFICATE OF COMPLETION AND COMPLIANCE

TO: COUNTY SURVEYOR'S OFFICE, HAMILTON COUNTY ATTN: Mr. Kenton Ward FROM: Paul I. Cripe, Inc., Engineers

SUBJECT: Springmill Ridge Subdivision, Section Four

I hereby certify that

- 1) I am familiar with the plans and specifications for the above referenced project,
- 2) I have personally observed the completion of the above referenced project, and
- 3) To the best of my knowledge, information and belief, the above referenced project has been performed and completed in conformity with all plans and specifications, except <u>as noted on As-Built Plans</u>

a.Sh Signature Date 9-10.87 Type or Printed Name Joseph A. Sharp Business Address 7172 Graham Road Indianapolis. IN 46250 Teléphone (317) 842-6777 Seal Indiana Registration Number

No. 15179 STATE OF WDIANA

SEP 1 0 1987

HAMILTON COUNTY DRAINAGE BOARD

15179

ADM:t1 1/13/84

This copy printed from the Digital Archive of the Hamilton County Surveyor's Office; One Hamilton Co. Square, Ste. 188, Noblesville, In 46060



TO: Hamilton County Drainage Board

RE: Springmill Streams Drain-Springmill RIdge, Section 4 Arm

I have inspected the drainage facilities for the Springmill Streams Drain, Springmill Ridge, Section 4 Arm and have found them to be complete and acceptable. The Project Engineer has submitted the Certificate of Completion and Compliance and "As Built" Drawings on reproducable mylar of the drainage system.

Only one minor change was made during the construction of the drainage facilities. Instead of outletting the subsurface drain along 131st Street into STR 658 it was instead placed in STR 682. The length of the drain remains the same as stated in my September 13, 1987 report at 2074 feet.

At this time I recommend the Board approve the drainage facilities as constructed. I further recommend that the non-enforcement request for this plat be approved by the Board.

Kendon C. Ward Hamilton County Surveyor

KCW/no