

Drain: Cheswick Place Drain

Improvement-Arm: Ditch Road Improvements (136th St. to 141st St.)

Date Approved: June 9, 2008

Drain Input Checklist

- Create Regulated Drain Record in Posse _____
 - Drain Type
 - Outlet (Tab)
 - Outlet Attached
 - Location
 - Twp
 - Certification
 - Drain Number

- Enter Improvement Arm in Posse _____
(Construction Amount = Storm Drains, Erosion Control, Sub-surface drain & Earthwork)

- Scan Documents _____
 - Surveyor's Report
 - Engineer's Estimate
 - Notices
 - Findings and Order
 - Petition

- Create Posse Inspection Job _____

- Enter into Watershed Summary Spreadsheet _____


- Check for Vacation of Drain & Map Changes _____

- Check Drainage Easement Classification _____

- Sum drain length & Validate in GIS _____

- Enter New Watershed Length into Posse _____

- Create Boundary of Improvement in GIS _____



SURVEYOR'S OFFICE
Hamilton County

Kenton C. Ward, CFM
Surveyor of Hamilton County
Phone (317) 776-8495
Fax (317) 776-9628

Suite 188
One Hamilton County Square
Noblesville, Indiana 46060-2230

To: Hamilton County Drainage Board

June 5, 2008

Re: Cheswick Place Drain, Ditch Road Improvements from 136th St. to 141st St.

Attached are petition, plans, and other information for the Ditch Road Improvement from 136th to 141st St. This reconstruction was petitioned by the City of Carmel. An inspection of the drainage facilities for this project has been made and the facilities were found to be complete and acceptable.

This report will serve as an initial and final report for this reconstruction. This road project began just north of 136th St. and continued north to 141st St. During this construction the Cheswick Place Drain was affected. Those changes are as follows:

Cheswick Place Drain


Cheswick Place Section 3 Arm: The project removed Structure 919-920 and 64 feet of 12" RCP as shown on Sheet 3 of plans prepared by Stoepelwerth & Associates, Job No. 12450, dated June 18, 1997. Removed was Structure 918 and 19' of 12" RCP. A new structure (Structure 73) was set on this existing run of pipe. Also removed was Structure 913 and 25' of 12' RCP. A new structure (Structure 62) was set on this existing run of pipe. At the intersection of Princeton Gate and Ditch Road, there was 73 feet of 6" SSD removed.

Therefore, the project removed 181 feet from the Cheswick Place Drain as shown on plans prepared by Beam, Longest and Neff, LLC, Project No. 0405, dated December 28, 2004 on Sheets 8 and 9.

Upon approval of the reconstruction, I recommend the Board approve the drain's construction as complete and acceptable.

The work was completed within the right of way owned by the City of Carmel and paid for by the City. Therefore, the project falls under the requirements as set out in IC 36-9-27-52.5. I recommend the Board approve the project at this time.

Sincerely,


Kenton C. Ward, CFM
Hamilton County Surveyor

KCW/pll