

Drain: Bliss Johnson Drain

Improvement-Arm: Little Chicago Road Improvement Phase I

Date Approved: June 9, 2008

Drain Input Checklist

- Create Regulated Drain Record in Posse _____
 - Drain Type
 - Outlet (Tab)
 - Outlet Attached
 - Location
 - Twp
 - Certification
 - Drain Number

- Enter Improvement Arm in Posse _____
(Construction Amount = Storm Drains, Erosion Control, Sub-surface drain & Earthwork)

- Scan Documents _____
 - Surveyor's Report
 - Engineer's Estimate
 - Notices
 - Findings and Order
 - Petition

- Create Posse Inspection Job _____

- Enter into Watershed Summary Spreadsheet _____


- Check for Vacation of Drain & Map Changes _____

- Check Drainage Easement Classification _____

- Sum drain length & Validate in GIS _____

- Enter New Watershed Length into Posse _____

- Create Boundary of Improvement in GIS _____



SURVEYOR'S OFFICE
Hamilton County

Kenton C. Ward, CFM
Surveyor of Hamilton County
Phone (317) 776-8495
Fax (317) 776-9628

Suite 188
One Hamilton County Square
Noblesville, Indiana 46060-2230

To: Hamilton County Drainage Board

June 6, 2008

Re: Bliss Johnson Drain, Little Chicago Road Improvement Phase 1 Project

Attached are asbuilts, plans, and other information for the Little Chicago Road Improvement Phase 1 project as done by the City of Noblesville. An inspection of the drainage facilities for this project has been made and the facilities were found to be complete and acceptable.

This report will serve as an initial and final report for this construction. This road project began north of State Road 32 and continued north to a point south of State Road 38. The project area is delineated on the asbuilt by the Donahue & Associates plans and file stamped dated November 8, 2007. During this construction the Bliss Johnson Drain was affected. The changes are as follows:

Bliss Johnson Drain

The Little Chicago Road Improvement project replaced the Bliss Johnson Drain per its original 1940 description between Sta. 53+36 to Sta. 54+54. The existing 14" tile was replaced with 118 feet of 15" RCP as shown on Sheet 12 of the above reference plans.

Upon approval of the reconstruction, I recommend the Board approve the drain's construction as complete and acceptable.

The work was completed within the right of way owned by the City of Noblesville and paid for by the City. Therefore, the project falls under the requirements as set out in IC 36-9-27-52.5. I recommend the Board approve the project at this time.

Sincerely,

Kenton C. Ward, CFM
Hamilton County Surveyor

KCW/pll