

Drain: FRED SEERLITZ Drain #: 94
Improvement/Arm: GEORGE DENN
Operator: J. LIVINGSTON Date: 6-8-04
Drain Classification: Urban ~~Rural~~ Year Installed: 1916

GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

[Handwritten signature]
[Handwritten signature]
[Handwritten signature]
[Handwritten signature]
[Handwritten signature]
[Handwritten signature]
[Handwritten signature]
[Handwritten signature]
[Handwritten signature]
[Handwritten signature]
[Handwritten signature]

Gasb 34 Footages for Historical Cost
Drain Length Log

Drain-Improvement: FRED SEERIGHT - GEORGE DUNN

Drain Type:	Size:	Length	Length (DB Query)	Length Reconcile	If Applicable	
					Price:	Cost:
TILE	8"	1000'	1000'		2 ⁰⁰ ¢/lf	2000 ⁰⁰ ¢
	12"	2200'	2200'		4 ⁰⁰ ¢/lf	8800 ⁰⁰ ¢
	14"	2080'	1180'	900'	4 ²⁵ ¢/lf	5015 ⁰⁰ ¢

Sum: 5280' 4380' *900' \$15,815⁰⁰¢

Final Report: _____

Comments:

* 900' OF TILE REPLACED IN 1981
AS DESCRIBED, DRAIN WAS ± 900' SHORT OF STATIONING.
USED SOILS, TOPOGRAPHY & HISTORICAL AERIAL PHOTOGRAPHY
TO REALIGN UPSTREAM END OF DRAIN.

~~Apportionment for Keeping in Repair the~~

George O. Dunn. Drain.
See Fred Secor's Ditch File

Share No.	From Station No.	To Station No.	Feet Long	NAME TO WHOM APPORTIONMENT IS MADE	DESCRIPTION OF LAND BENEFITED	Section	Town.	Range	ACRES BENEFITED		AMOUNT OF BENEFIT
									Acres	Hund.	
				State of Indiana Hamilton County 33	January Term of The Hamilton Circuit Court.						
<p>In The matter of The George O. Dunn et al petition for Drainage report of Drainage Commissioners and engineers to The honorable Judge of The Hamilton Circuit Court.</p> <p>We, The undersigned commissioners of drainage, to whom was referred The above entitled petition for The drainage of certain lands in Jackson Township, Hamilton County, Indiana, respectfully report, that we met on The 20th day of December, 1915, at 9 A.M. at The office of Holand & Stafford in Noblesville, Hamilton County, Indiana, and qualified for our duties as viewers, as per orders of said court and adjourned to meet at The head of said ditch on The 28th day of December, 1915, The meeting on The latter date was postponed on The account of weather until Monday, The 6th day of March, 1916, when we met at The head of said proposed drain and proceeded to view and lay out said proposed drain and The lands likely to be effected thereon. We would respectfully report that The drainage as proposed is practicable, that the same when complete will improve The public health and will be of public utility.</p> <p>We would further report that The cost of construction, damages and expenses of effecting said proposed drain will be less than The benefits to The owners of The lands likely to be benefited by said proposed drainage.</p> <p>We would further report that we have definitely The best and cheapest method of drainage of said lands, we have fixed The route, location and character of said proposed work and fixed The same by miles and bounds, courses, distances and descriptions, guides and bench marks including all arms and branches so as to provide for The complete drainage of The lands to be effected by The proposed work.</p> <p>That we have divided The ditch or drain into stations not more than one hundred feet in length and we have assessed The benefits and damages as The case may be to each separate tract of land, to each corporation and Township effected. That we have fixed The beginning and outlet so as to secure The best results, and we have run The line of said ditch so as to secure The best results, and cause The least injury The lands effected.</p>											

ORIGINAL SPECIFICATIONS

DESCRIPTION OF THE MANNER IN WHICH THE WORK SHALL BE DONE

Width at Top	Depth of Cut	Width at Bottom
--------------	--------------	-----------------

We have divided the drain into sections of 100 feet in length by setting stakes at each 100 feet and numbered from station 0 to station 52 plus 80 feet. = Location. =

Beginning at a point near the center of the southwest quarter of the northwest quarter of section 30, Township 20 north, range 4 east, running thence in a general northeasterly direction, bearing more to the east at the point where said drain crosses the line running north and east through the center of said section, and following the source of a private drain, which is already in, as far as practicable and terminating in what is known as the Jesse McVane drain in the northeast quarter of the northeast quarter of said section. — Requirements —

To consist of one row of eight (8) inch drain tile from station 0 to station 10; one row of twelve (12) inch drain tile from station 10 to station 32; and one row of fourteen (14) inch drain tile from station 32 to station 52 plus 80 feet, or terminus.

Tiles; — All tile and materials used in the construction of the work to be first class in every respect and subject to the approval and inspection of the superintendent in charge of the work before being used by the contractor.

Ditching; — After the ditch has been dug to the proper grade and the tile shall be laid in the trench at the correct grade as shown on the profile herewith attached with the joints well-matched and to be left uncovered until inspected and accepted by the engineer in charge of the work, after which they shall all be covered to a depth of not less than twenty-four (24) inches.

Grubbing; — All trees and shrubbery shall be deadened for a distance of twenty-five (25) feet on each side of the ditch.

Laterals Connections; — The contractor will be required to make suitable connections with all lateral tile drains now in place and the same has been estimated in this report.

DR 4 PG 99

W.D. B. Hutton, Blank Book Mfr., Indianapolis.

Share No.	From Station No.	To Station No.	Feet Long	NAME TO WHOM APPORTIONMENT IS MADE	DESCRIPTION OF LAND BENEFITED	Section	Town	Range	ACRES BENEFITED Acres Hund.	AMOUNT OF BENEFIT Dols.
<i>Profile of The George F. Dumm et al Drain.</i>										
	<i>Sta.</i>	<i>Hub. Cut.</i>	<i>Cub. Yards</i>		<i>Sta.</i>	<i>Hub. Cut.</i>	<i>Cub. Yds.</i>			
	0	3.80			37	3.45	23.0			
	1	3.50	20.0		38	3.14	21.0			
	2	4.34	20.0		39	4.30	23.0			
	3	5.40	30.0		40	3.22	24.0			
	4	5.57	32.0		41	3.48	21.0			
	5	5.78	33.0		42	3.61	22.0			
	6	5.28	32.0		43	4.15	24.0			
	7	5.75	32.0		44	4.65	30.0			
	8	4.79	30.0		45	5.01	34.0			
	9	4.28	25.0		46	4.29	30.0			
	10	3.79	20.0		47	4.39	26.0			
	11	3.22	20.0		48	4.21	26.0			
	12	4.06	20.0		49	4.31	26.0			
	13	3.95	22.0		50	5.95	34.0			
	14	3.94	22.0		51	4.85	36.0			
	15	4.08	22.0		52	5.25	34.0			
	16	3.99	22.0		52+80	4.80	27.0			
	17	3.84	22.0	<i>Total cubic yards →</i>			1276.0			
	18	3.20	20.0							
	19	3.68	20.0							
	20	3.72	20.0							
	21	3.54	20.0							
	22	3.06	19.0							
	23	3.56	19.0							
	24	3.86	21.0							
	25	3.72	21.0							
	26	3.59	21.0							
	27	3.31	21.0							
	28	3.34	21.0							
	29	3.29	21.0							
	30	3.36	21.0							
	31	3.54	20.0							
	32	3.48	20.0							
	33	3.58	21.0							
	34	3.32	21.0							
	35	3.67	21.0							
	36	3.87	23.0							

D24 Pg 100

ORIGINAL SPECIFICATIONS			DESCRIPTION OF THE MANNER IN WHICH THE WORK SHALL BE DONE
Width at Top	Depth of Cut	Width at Bottom	
Estimated Cost of Construction of The George F. Hunn et al Drain.			
12.76			cubic yards excavation and back fill.
1000			feet of 8 inch drain tile,
2200			feet of 12 inch drain tile,
2080			feet of 14 inch drain tile,
			Hauling and laying tile,
			Laternal connections (if any)
			Grubbing,
			Total Estimate Cost of construction
			Contingent Expenses,
			Total Assessments Levy.
			\$ 1209.40
			<u>200.00</u>
			\$ 1409.40
Claims To Date on The George F. Hunn et al Drain.			
E. A. Baker,	Viewer	3 days	\$12.00
W. W. Morris,	"	3 "	12.00
W. Malott,	"	3 "	12.00
To Stakes,	Staking		10.00
			<u>38.00</u>
			Drainage Map,
			4.00
			Specifications
			4.00
			Estimate
			4.00
			Time Co. (Printing)
			7.50
			Recording
			1.00
			Releasing
			.20
			Attorneys Fees
			<u>50.00</u>
			Total,
			\$ 119.70

D24 PG 100

Apportionment for Keeping in Repair the

Continued

Vol. 11, Survey, Base Book No. 11, Indianapolis

Share No.	From Station No.	To Station No.	Feet Long	NAME TO WHOM APPORTIONMENT IS MADE	DESCRIPTION OF LAND BENEFITED	Section	Town	Range	ACRES BENEFITED Acres Hund.	AMOUNT OF BENEFITS Dols. Cts.
				Assessment Sheet George B. Hunn Drain						
				Charles B Jones, N ² N.W.	SW. 30-20-4-20-10-70				70.00	
				Jesse Killum, NW-N.W. N.E. SW.	30-20-4-22.50-1-7				7.00	
				Ova Mullen S.W.	N.W. 30-20-4-40.00-25-250.				250.00	
				Lemuel B Russell N.W.	N.W. 30-20-4-40-28-196.00					
				SE,	N.W. 30-20-4-40-23-207.00				403.00	
}				Geo. O. Hunn, N.E.	N.W. 30-20-4-40-25-225.00					
				N.W.	N.E. 30-20-4-40-40-288.40				513.40	
}				Ella Hunn, N ² S.W.	N.E. 30-20-4-20-20-144.20					
				W ¹ / ₂ N.E.	N.E. 30-20-4-20-3-2163				165.83	
									1409.23	

State of Indiana ss
Hamilton County

The undersigned Viewers and Engineers to whom was referred the above entitled petition for report after being duly sworn upon oath say that they have personally examined the whole line and route of the proposed ditch; that the assessment herein made and reported are correct; just and equitable to all parties herein named as interested; that no other lands will be benefited or injured by said proposed drain; that the above and foregoing report is true in substance and in fact as we verily believe.

W. W. Morris,
Wm. Malott,
Viewers.

E. A. Baker,
Engineer.

Subscribed and sworn to before me this 25th day of March, 1916.

Chas J. Newby,
Clerk of Hamilton Circuit Court.

See next page for Court proceedings and adjustments of assessments.

DK 4 Pg 101