

Drain: W W FORKNER **Drain #:** 286
Improvement/Arm: EDDIE BRUNSON
Operator: J. LIVINGSTON **Date:** 12-23-03
Drain Classification: Urban/Rural **Year Installed:** 1891

GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

JL
JL

JL

JL
JL

Gasb 34 Footages for Historical Cost
Drain Length Log

Drain-Improvement: WW FORKNER - EDDIE BRUNSON

Drain Type:	Size:	Length ()	Length (DB Query)	Length Reconcile	If Applicable	
					Price:	Cost:
TILE	^{1 ROW} 6" ^{1 ROW} x 7"	315'	315'		1. ⁰⁰ /lf 2. ⁰⁰ /lf	945. ⁰⁰
	2x7"	3202'	3202'		2. ⁰⁰ /lf	12,008. ⁰⁰
	2x8"	833'	833'		2. ⁰⁰ /lf	3,332. ⁰⁰

Sum: 4350' 4350' \$17,085.⁰⁰

Final Report: _____

Comments:

Thursday morning 8 1/2 o'clock Dec 11th, 1884 Court met
pursuant to adjournment patent as on yesterday

Eda Brunson et al vs 6135
Drainage 3

Com now said petitioners and no
objections having been filed to the report of
the drainage commissioners heretofore filed
said report is now approved and the assessments
therein made are approved and confirmed and
the ditch established on the line - laid down
in said report and its construction ordered
in all regards according to the plans and
specifications contained in said report
and referred to Geo W Ingerman for construc-
tion said report is in the words and figures
following to wit

Report of commissioners

To the Honorable Judge of the Hamilton Circuit Court
The undersigned commissioner of drainage to wit now
was referred the petition of Eda Brunson et al
Brunson for the drainage of the south west quarter
of the south east quarter of section five (5)
township twenty (20) range five (5) east in
Hamilton County respectfully report that they
inspected personally all the lands described in
said petition and all other lands liable to
be affected by the construction of the proposed
work and are of the opinion that the proposed
drainage will improve the public health
of the neighborhood will benefit the public
highways, will be of public utility and
that the same can be constructed at an
expense less than the aggregate benefits to the
lands to be affected thereby and after causing
the necessary surveys and examinations
to be made are of the opinion that the method
of drainage should be as follows to wit
By the construction of an open ditch one foot

wide in bottom four feet deep and side slopes 45° be-
 quining at the north west corner of the south west
 quarter of the south east quarter of Sec 5 T20 R5 and
 run thence south 480ft S 84 1/2 W 370ft S 24 N 700ft S 4 1/2 E
 650ft West 900ft, at 62 1/4 N 660ft at 47 1/2 W, 140ft at 25 E 400ft
 S 77 W 240ft, at 25 N 410ft at 9 N 150ft at 44 N 400ft at 49 1/2 W
 600ft and terminate 40 rods west and 8 rods north of
 the north east corner of the south east quarter of the
 south east quarter of Section 6 township 20 N Range
 5 E the fall is as follows 0 to stake 3 ¹⁰/₁₀₀ of a foot to the
 100ft from stake 31 to stake 45 ⁷/₁₀₀ of a foot to 100ft, from
 45 to 58 ¹⁵/₁₀₀ to the 100ft they estimate the cost of con-
 structing the works at _____ dollars, they further
 report that they have estimated the benefits and injury
 to the several tracts of land which will be affected
 by the works as follows

Owner	Description	S	E	Rods	Acres	Benefit
Calvin Boninson	N 1/4 S E 1/4	5	20	5	40	140.00
Eoda Boninson	S 1/4 S E 1/4	5	20	5	40	110.00
John Loneliuson	S 1/4 S 1/4	5	20	5	40	40.00
John Loneliuson	S E 1/4 S 1/4	5	20	5	40	235.00
John Loneliuson	S E 1/4 S 1/4	5	20	5	40	80.00
Flora Pheis Sarah Coff- man & Asher Coffman	S E 1/4 N 1/4	8	20	5	40	130.00
Frederic and Julia Weger halzen	N 1/4 N 1/4	8	20	5	40	75.00
White River GP Highway	East to ketumee	8	20	5		25.00
White River GP Highway	at line cut off	8	20	5		10.00
Total assessment						845.00

by J. S. Coyner

County Surveyor,

July 7

1891

GENERAL SPECIFICATIONS.

DESCRIPTION OF THE MANNER IN WHICH THE WORK SHALL BE DONE.

at Depth of Cut. Width at Bottom.

Said ditch is Piled 0 To Terminus

With One row of six and One row of 7
Inch Tiles from Stake 0 To Stake 3+15
Two rows of 7 inch Tiles from 3+15 To
35+17 from 35+17 To Stake 43+50 or
Terminus Two rows of Eight Inch Tiles

J. S. Coyner
S. H. Co
m. c.

Notes added as follows

- One head of ditch
- " H. H. H. 3 20 5
- " H. H. H. 4 20 5

One where ditch crosses road No 6 at 5+6
One H. H. H. 6 20 5

posted June 17 1891
M. C.

See Book No 2. Page 182. for readjustment