

Source Document Log
Source Document Discrepancy Log (Over)

Drain: KC WMAN

#	Main/Arm Name	Document Name	Document ID	Info From Document
1	KC WMAN	COMMISSIONERS' RECORD BK	CR 16 PGS 110-11	
2		WORK ORDER	WO-85-004	BREATHERS, CATCH BASIN
3		WORK ORDER	WO-98-034	BREATHERS

Drain: WC LUMAN Drain #: 55
 Improvement/Arm: _____
 Operator: J LIVINGSTON Date: 2-2-04
 Drain Classification: Urban/Rural Year Installed: 1905

GIS Drain Input Checklist

- Pull Source Documents for Scanning JL
- Digitize & Attribute Tile Drains JL
- Digitize & Attribute Storm Drains _____
- Digitize & Attribute SSD _____
- Digitize & Attribute Open Ditch JL
- Stamp Plans _____
- Sum drain lengths & Validate JL
- Enter Improvements into Posse _____
- Enter Drain Age into Posse JL
- Sum drain length for Watershed in Posse JL
- Check Database entries for errors JL

**Gasb 34 Footages for Historical Cost
Drain Length Log**

Drain-Improvement: WC WMAN

Drain Type:	Size:	Length ()	Length (DB Query)	Length Reconcile	If Applicable	
					Price:	Cost:
TILE	8"	360'	360'		2. ⁰⁰ /lf	720. ⁰⁰
	10"	1794'	1794'		3. ⁰⁰ /lf	5382. ⁰⁰
	12"	1436'	1436'		4. ⁰⁰ /lf	5744. ⁰⁰
OPEN DITCH	—	410'	410'		19. ⁵⁰ /lf	8015. ⁵⁰
ARM1 TILE	8"	326'	326'		2. ⁰⁰ /lf	652. ⁰⁰
ARM2 TILE	8"	67'	67'		2. ⁰⁰ /lf	134. ⁰⁰

Sum: 4393' 4393' \$20647.⁵⁰

Final Report: 4393'

Comments:

Com. Rec # 16 p 110

August Term

Wednesday, Aug. 9 - 1905

Name of Owner	Description	Ac.	Sq.	Ry.	Row	Cont of Credits.	Cont of Debit
Walter Inman & Julia Tomlinson	Rt 86 NB	24	19	3	37	116 50	116 50
Walter Inman	Rt 86 NB	24	19	3	25	65 00	65 00
Noah Tomlinson	NB NB	24	19	3	40	115 00	115 00
Robert Tomlinson	Rt 86 NB	24	19	3	10	15 00	15 00
Allen Tomlinson	Rt 86 NB	19	19	4	15	28 50	28 50
E. Jurek	Rt 86 NB	19	19	4	1	150	150
Wyatt Perry	Rt 86 NB	19	19	4	25	37 50	37 50
Dulilah Tomlinson	Rt 86 NB	24	19	3	35	114 00	
" "	Rt 86 NB	24	19	3	8	36 00	150 00
Violetta Bond	Rt 86 NB	24	19	3	10	25 00	25 00
James Kellaw	Rt 86 NB	24	19	3	17	54 00	
" "	Rt 86 NB	24	19	3	8	36 00	90 00
Bruce Cox	Rt 86 NB	24	19	3	7	5 00	5 00
Whelby Bond and Wife	Rt 86 NB	24	19	3	7	31 50	31 50
Washington Township	Condit to Public Highway	24	19	3			
	N&S thro' center	24	19	3		75 00	75 00
Washington County	Condit to Range Line	24	19	3			
	N&S between	24	19	3		5 00	
	Condit to RR	24	19	3			
	E&W thro' N 1/4	24	19	3		5 00	10 00

Location.

9 Main Ditch begins 410 ft south at the south west corner at the south west quarter of the north east quarter of section 24, township 19 north, range 3 east, run thence north, 61° east, 446 feet; thence north, 85° east, 154 feet; thence east, 500 feet; thence south, 85° east, 280 feet; thence north, 73° east, 364 feet; thence north, 52° east, 410 feet; thence north, 73° east, 287 feet; thence north, 38° east, 659 feet; thence east 40 feet; thence north 210 feet; thence north, 30° east, 150 feet; and terminating 100 feet north and 100 feet east of the north east corner of the south east quarter of the north east quarter of section 24, township 19 north, range 3 east.

Arise No. 1 begins 175 feet south at the south west corner at the south west quarter of the north east quarter of section 24, township 19 north, range 3 east, run thence south, 70° east, 326 feet and terminating at main ditch at station 3 + 60.

Arise No. 2 begins 660 feet west of the south east corner at the north east quarter of section 24, township 19 north, range 3 east.

main ditch at station 21 + 54.

Requirements.

Main ditch to consist of one row of 8" tile from Sta. 0 to Sta. 3+60 and one row of 10" tile from Sta. 3+60 to Sta. 21+54 and one row 12" tile from Sta. 21+54 to Sta. 35+80 and one row 12" sewer pipe from Sta. 35+80 to Sta. 35+90 and an open ditch one foot wide in bottom with side slopes 1 to 1 or 45° from Sta. 35+90 to Sta. 40.

Arms No. 1 to consist of one row 6" drain tile from Sta. 0 to Sta. 3+26 and to be connected to main ditch in a first class manner.

Arms No. 2 to consist of one row 8" drain tile from Sta. 0 to Sta. 0+67 and to be connected with main ditch in a first class manner.

Stone Wall.

At station 35+90 to be constructed a stone retaining wall, dimensions 18' x 5' x 8'. Said wall to be built from field rocks or sizer heads, laid up in mortar made of one part Portland cement to three parts good sharp sand and so constructed as to receive the tile at proper grade eighteen inches above base of wall.

General Specifications and Suggestions.

10	100	100	ft.	from Sta 0	to Sta 10	to each 100
15	110	100	"	"	"	15
20	125	100	"	"	"	25
25	150	100	"	"	"	36
30	20	100	"	"	"	40

All tile used in construction of said main ditch and arms to be first class in every particular, subject to inspection by the County Surveyor, and to be laid in the ditch on a true line with joints well matched and at proper grade. After the tile is laid and accepted by the County Surveyor the trench to be filled full and where same runs in old open channel the tile to be covered to a depth of twenty four inches. All dirt removed from open portion to be deposited not nearer than two feet from brink of bank.

We the views would further report that in our opinion it would be impracticable to allot said ditch for construction for the reason that we believe the work could be better done, and in less time to sell the same in one contract and we would recommend that the Auditor sell the same in one contract as provided by