## Gasb 34 Footages for Historical Cost

Drain-Improvement: ANAA KENDALL - ALPHA TAU

Drain Type:	Size:	Length:	Price:	Cost:
OPENT - IMPROVE 1660	N/A	0'	19.55	32453.5
				-
·····				
			1	

Sum: o'

Final Report: 0'

This copy printed from the Digital Archive of the Hamilton County Surveyor's Office; One Hamilton Co. Square, Ste. 188, Noblesville, In 46060



August 14, 1997

To: Weihe Eng. Attn: Stan Neal

Re: Anna Kendall Drain

This is to inform you that on August 11, 1997 the Hamilton County Drainage Board concurred with my request that the Anna Kendall Drain be improved across the Alpha Tau property. This improvement is to be done per the profile and cross section supplied to your office on July 31st.

The following county standards will apply for drain improvements along the Anna Kendall Drain.

1. Clearing will consist of all trees on operating side and 5' minimum on opposite side.

2. Silt basin will be constructed 75' north of S.R. 32. Length of silt basin will be 50' long and 1' in depth.

3. Any tiles not to be abandoned on operating side will have 20' section of corrugated metal pipe installed with animal guard.

4. Seeding will be done per Hamilton County Surveyors Office standards.

Enclosed are copies of the Hamilton County Surveyors Office standards which apply.

Sincerel Kentor

Kenton C. Ward, / Hamilton County Surveyor

KCW/jh

This copy printed from the Digital Archive of the Hamilton County Surveyor's Office; One Hamilton Co. Square, Ste. 188, Noblesville, In 46060