

Drain: CLARA KLOTTS Drain #: 210
Improvement/Arm: 96TH & COLLEGE IMPROVEMENTS
Operator: J. LEWIS STAN Date: 3-10-04
Drain Classification: Urban/Rural Year Installed: 2002

GIS Drain Input Checklist

- Pull Source Documents for Scanning JWS
- Digitize & Attribute Tile Drains _____
- Digitize & Attribute Storm Drains JWS
- Digitize & Attribute SSD _____
- Digitize & Attribute Open Ditch _____
- Stamp Plans _____
- Sum drain lengths & Validate JWS
- Enter Improvements into Posse JWS
- Enter Drain Age into Posse JWS
- Sum drain length for Watershed in Posse JWS
- Check Database entries for errors JWS

Gasb 34 Footages for Historical Cost
Drain Length Log


Drain-Improvement: CLARA KNOTTS - 96TH COLLEGE IMPROVEMENTS

Drain Type:	Size:	Length	Length (DB Query)	Length Reconcile	If Applicable:	
					Price:	Cost:
CMP	60"	158'	158'		32. ¹² / ₁₁	5006. ⁰²
	18"	194'	194'		25. ¹² / ₁₁	4850. ¹¹
Box CULVERT	4.8x5.2'	55'	55'		248. ³³ / ₁₁	13658. ¹⁵
RCP	12"	42'	42'		7. ²⁵ / ₁₁	304. ⁵⁰

Sum: 449' 449' \$23,898.⁶⁷

Final Report: _____

Comments:



Kenton C. Ward, Surveyor

Phone (317) 776-8495

Fax (317) 776-9628

Suite 188

One Hamilton County Square

Noblesville, Indiana 46060-2230

Map Correction-Field Verification

Drain Number: 210

Drain Length: N/A

Drain Name: Clara Knotts

Change + / - : N/A

Date: 03-10-2004

New Length: N/A

Verified By: Suzanne L. Mills & Jerry Liston

Notes & Sketch:

See attached notes & maps.

Suzanne L. Mills
GIS Specialist

This map correction and field verification was performed for the GIS inventory being completed by Woolpert, LLP. This particular drain has been reconstructed and modified due to various improvements several times. Therefore, changes in length of drain will not be noted due to this fact. Once the inventory is completed we will have a total length of drain for the watershed. The primary purpose is to document how the drain now exists and to note any discrepancies in prior final reporting.

96TH ST and College Intersection Improvements (2002)

- Str 12-121B removed 160' of 24" CMP
- Str 121B -800 removed 210' of 60" CMP
- Str 13-124D added 94' of 18" CMP
- New Outlet for Knotts drain added 55' of Box Culvert (4.8' x 5.2') under 96th St.
- Str 121 to New Curb inlet added 42' of 12" RCP

Meridian Corporate Plaza

After reviewing this particular final report it was discovered that a section of drain was listed as regulated drain. This should not have been included because it serves primarily as site drainage for Wyndam Garden Hotel. Therefore, structures 642, 652-654 should be removed from the total length of drain. Subsequently, the drain is reduced from 6,558 feet to 6,128 feet.





