Drain: MOFFITT ! WILLIAMSON Drain #: 177
Improvement/Arm: ASA WILLIAMSON EXTENSION
Operator: J.LIVINGSTON Date: 4-21-04
Drain Classification: Urban/Rural Year Installed: 1983

GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

Gasb 34 Footages for Historical Cost Drain Length Log

Drain-Improvement: MOPFITT ! WILLIAMSON - ASA WILLIAMSON EXTENSION

		Length	Longth	Longth	Besselfin/Not	
Drain Type:	Size:	Lengar	Length (DB Query)	Length Reconcile	Detas	
	OLC.		(DB Query)	Reconcile	Price:	Cost:
1051 N.T.L		74	Qual		10.5-1.0	,
OPEN DITCH		21001	2100'		19:20/11	41,055-
	<u> </u>					
		11841				
	· · · · · · · · · · · · · · · · · · ·			9.		
	Sum:	2100'	2/00'			\$41,055
Final Report: 2	100		4			
-mai Report						
Comments:						





Kenton C. Ward, Surveyor

776=9626

Noblesville, Ind. 46060 June 6, 1983

To: Hamilton County Drainage Board

Re: Asa Williamson & W.C. Moffitt Drain

Attached is a request from St. Elizabeth Seton Parish to outlet into the drain, realign the drain along Haverstick Road, to install a crossing and encroach into the 75' easement. I have reviewed these items and in this report I will discuss only the channel realimment. The other items have some lose ends which need to be tied up before approval.

The channel realignment will begin at Haverstick Road and will involve approximately 500 feet of the drain. Along with this some bank work and straightening will be done. The realignment is necessary in order to locate the ditch as far from along side of the road as possible. Not only for safety purposes but also so the proper acel and decel lanes can be installed. The work will be done at the cost of the Church. I have reviewed the plan for this project and recommend its approval.

Since this realignment will require a hearing I believe the Asa Williamson & W.C. Moffitt Drain should also be set up on a maintenance program at this time. The drain map, drainage shed map and assessment roll for the drain is attached. The assessment roll is divided into two portions, one for the City of Carmel and the other for Clay Township. The citys portion has 4460 lots and 666.90 acres which at \$2.00 per acre and \$6.00 minimum the yearly

assessment would be approximately \$8,671.28. The Township has 263 lots and 3,7/1,86 graph assessment. However, 939.963 acres for a total of \$3,621.86 for the yearly assessment. However, on June 20th, Mr. Byron Waddey from my office will be requesting the Carmel City Council to pay the Cities portion of the assessment. The request will be that the City pay \$2.00 per acre for the 816.2 acres within the City of Carmel. This will generate \$1,632.40 per year.

Although the drain is now number 25 on the reconstruction list, I do not believe reconstruction of the entire drain at this time is necessary and that a maintenance program can solve some of the problems with the drain.

I also recommend that approximately 4400 feet of the W.C. Moffitt Drain be vacated. This area includes what is now the two lakes South of 116th Street and the Moffitt would then commence at the outlet of the South lake which would be approximately Sta 44 of the original Moffitt.

The Moffitt would then follow the new channel as shown and be extended to Sta 0 of the Asa Williamson Drain. The Moffitt would then consist of approximately 5000 feet of drain.

The Williamson would remain as is except for extending it from its present terminus at Stat93 to White River. This will add 2100 feet to the drain for a total of 11,400 feet.

A hearing for this drain should be set as a special hearing sometime in August.

Kenton C. Ward,

Hamitlon County Surveyor

KCW/jg