

**Drain:** ROSS? mAnld **Drain #:** 228  
**Improvement/Arm:** WILLIAM mAnld  
**Operator:** J. LIVINKASTEN **Date:** 6-2-04  
**Drain Classification:** Urban/Rural **Year Installed:** 1884

### GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

*Jung*  
*Jung*  
*Jung*  
*Jung*  
*Jung*  
*Jung*  
*Jung*  
*Jung*  
*Jung*  
*Jung*

**Gasb 34 Footages for Historical Cost  
Drain Length Log**

Drain-Improvement: ROSS ? manual - WILLIAM manual

Drain Type:	Size:	Length	Length (DB Query)	Length Reconcile	If Applicable	
					Price:	Cost:
TILE	7"	600'	600'		2. <sup>00</sup> /lf	1200. <sup>00</sup>
	8"	750'	750'		2. <sup>00</sup> /lf	1500. <sup>00</sup>
OPEN DITCH	-	3400'	3400'		19. <sup>55</sup> /lf	66,470. <sup>00</sup>
* TILE - ARM 1	2x8"	1775'	1735'	-40'	2. <sup>00</sup> /lf	6940. <sup>00</sup>
OPEN DITCH	-	475'	475'		19. <sup>55</sup> /lf	9286. <sup>25</sup>
OPEN DITCH - ARM 2	-	870'	870'		19. <sup>55</sup> /lf	17,008. <sup>50</sup>
* RCP	12"	0'	40'	+40'	MAINTENANCE	

Sum: 7870' 7870' +0' \$102,404.<sup>75</sup>

Final Report: 7870'

Comments:

\* ±40' OF 2x8" TILE REPLACED UNDER 246<sup>TH</sup> ST PER WO-96-029

State of Indiana, *Hamilton* County, ss:

We, the undersigned, Commissioners of Drainage, swear that we have each personally examined each tract of land assessed for benefits and damages and the whole route of the proposed work, and that such drain is of sufficient capacity to carry, without overflowing, all the water which flows or should flow along such route; that no other lands than those described in this report will be either benefited or damaged by the construction of the proposed work, and that all the statements therein are true and correct, and that all assessments of benefits and injuries set forth therein are correct, just, fair and equitable to all parties concerned, as we verily believe.

*S. B. Wells*  
*Wm. E. Gammam*  
*E. H. Kettner*  
Commissioners.

Subscribed and sworn to by said Commissioners, this *8* day of *Sept*, 188*4*, before me.  
*W. E. Evans*  
Clerk Circuit Court.

*No 5964*  
REPORT OF COMMISSIONERS.  
FAVORABLE.

*Samuel*  
*Ditch*  
*North Teton*  
*Ditch*

FILED  
SEP 8 1884  
*W. E. Evans*  
Clerk Hamilton Co.

Filed \_\_\_\_\_, 188\_\_\_\_  
Clerk Circuit Court.

## REPORT OF COMMISSIONERS.

To the Honorable Judge of the Hamilton Circuit Court:

The undersigned, Commissioners of Drainage, to whom was referred the petition of William & Anna Mann for the drainage of the 7th east quarter of the North East quarter of Section 35 Township Twenty (20) North of Range No Three (3) East

in Hamilton County, respectfully report that they have inspected personally all the lands described in said petition, and all other lands liable to be affected by the construction of the proposed work, and are of the opinion that the proposed drainage will be practicable, will be of public utility will improve the health of that neighborhood will benefit two public highways, ~~will~~ and that the same can be constructed at an expense less than the aggregate benefits to the lands to be affected thereby. And after causing the necessary surveys and examinations to be made are of the opinion that the method of drainage should be as follows. to-wit:

see third page of this report

They estimate the cost of constructing the work at 803 dollars. They further report that they have estimated the benefits and injury to the

several tracts of land which will be affected by the work, as follows:

OWNERS.	DESCRIPTION.	S.	T.	R.	Acres.	Injury.	Benefit.
Melissa Drake	SE NW 35 20 3				40		\$ 10.00
Same	NW SE 35 20 3				40		100.00
Sam Mauw	W 2/3 NE NE 35 20 3				26 2/3		55.00
Thos Mauw							
Ambrose Peter	SW SE 26 20 3				40		145.00
Same	NW SE 26 20 3				40		85.00
Same	NE SE 26 20 3				40		175.00
Same	SE SW 26 20 3				40		10.00
	NE SW 26 20 3				40		
Wm Pickett	SW SW 25 20 3				40		35.00
Asa McLaughlin	SE SE 26 20 3				40		145.00
Mathison L. Wynn	NW SW 25 20 3				40		45.00
Same	SW NW 25 20 3				40		5.00
Abraham M. Pickett	SE NE 26 20 3				40		100.00
Same	NE NE 26 20 3				40		15.00
J. Greathouse Heirs	E 1/3 NE NE 35 20 3				13 1/3		3.00
Same	NW NW 36 20 3				40		7.00
Daniel Robbins & Elizabeth Robbins	E 1/8 NW NE 26 20 3				25		20.00
Eli Ross	NW NE 26 20 3				40		15.00
Same	N 3/8 NW NE 26 20 3				15		20.00
Daniel Hare, Edith Hare	NW SW 26 20 3				40		
John Mauw	E SE NW 26 20 3				20		5.00
Adams Township Highway	E NW 26 20 3				26 3/8		30.00
Adams Tp Highway	N SW 1/4 SE 26 20 3						30.00
Total assessment							\$ 1055.00

By the construction of a ditch beginning 20 rods East of the South west corner of the South East quarter of the South East quarter of Section 26 Township 20 North of Range 3 East in Hamilton County and run thence N  $1\frac{1}{2}$  W 600ft thence N 13 E 700ft N 15 E 600ft thence N 12 W 200ft N 8  $\frac{1}{2}$  W 400ft N 20 W 360ft N 31 W 90ft N 10 W 450ft N 16 W 150ft N 3 W 200ft N 24 E 750ft N 8 E 150ft and terminate 40 rods South + 30 rods East of the N W corner of the East half of the North East quarter of Sec 26 T. & R. above.

Also an arm to maine ditch beginning 40 rods West of the S E cor of the N  $1\frac{1}{2}$  S E  $\frac{1}{4}$  Sec 26 Township + Range above and run thence N 1 W 850ft N 23 E 530ft N 89 E 120ft N 87  $\frac{1}{2}$  W 275ft East 475ft and terminate on maine ditch 40ft below stake 13.

Also an arm to maine ditch beginning at north East corner of South East quarter South East quarter Sec 26 Township + Range above and run west 870ft and terminate on maine ditch 40ft below stake 13.

Below will be found a tabular statement of the depth of cut made at bottom + top at each stake, + number of cubic yards per section of 100 ft.

Said maine ditch is to consist of  
one row of 7 in tile from <sup>to stake 6 + 1 row of 8 in tile from 6</sup> 0 to 13 + 50 ft  
and the balance an open ditch 1 ft wide  
in bottom to stake 38 + 50. and 2 ft wide  
in bottom the balance of way.

The 1st arm is to consist of two rows of  
8 in tile from 0 to stake 14 + 75 ft the  
balance of said arm to be an open ditch  
1 ft wide in bottom.

The 2nd arm is to be an open ditch  
1 ft wide in bottom.

The side slopes of open ditch is  
45° or 1 ft horizontal to 1 ft perpen-  
dicular. Earth excavated to be  
placed not nearer than two feet  
from the top of banks and slope  
back and away from the ditches.







