

Drain: ANDREW TUCKER **Drain #:** 86
Improvement/Arm: BECK'S EXTENSION
Operator: J. LIVINGSTON **Date:** 7-27-07
Drain Classification: Urban/Rural **Year Installed:** 1985

GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

JWJ
JWJ
JWJ
JWJ
JWJ
JWJ
JWJ
JWJ
JWJ
JWJ

Gasb 34 Footages for Historical Cost
Drain Length Log

Drain-Improvement: ANDREW TUCKER - BECK'S EXTENSION

Drain Type:	Size:	Length	Length (DB Query)	Length Reconcile	If Applicable	
					Price:	Cost:
CONCRETE TILE	20"	255'			8. ⁰⁰ /ft	2040. ⁰⁰

Sum: 255' \$2040.⁰⁰

Final Report: _____

Comments:



SURVEYOR'S OFFICE

Hamilton County

Kenton C. Ward, Surveyor

773-6110 Ext. 19

Noblesville, Ind. 46060 December 29, 1982

TO: Hamilton County Drainage Board

RE: Andrew Tucker Drain

Attached is a petition, assessment roll and plans for an extension of the Andrew Tucker Drain. I believe the petition to be in proper form and the plan to be acceptable.

The cost estimate for this work is as follows:

20'-24" CMP	\$ 680.00
1-24" Animal Guard	90.00
255'-20" Concrete Tile	1734.00
23 cu. yds Granular Fill at STA 0+00	425.00
Bank work at outlet	200.00
SUBTOTAL	\$3129.50
10% Cont.	312.95
TOTAL	\$3442.45

2504

2500
2504
2506
2508


With 496.35 acres in the drainage shed, the cost for acre will be \$6.95, with a \$6.00 minimum.


A request for waiver of Joint Board has been sent to Tipton County Drainage Board.

I request a hearing be set for March 7, 1983 at 1:45pm, contingent upon receipt of the waiver from Tipton County.

KCW/no

dismissed


Kenton C. Ward - County Surveyor



SURVEYOR'S OFFICE
Hamilton County

Kenton C. Ward, Surveyor

776-9626

Noblesville, Ind. 46060 November 12, 1985

TO: Hamilton County Drainage Board

RE: Andrew Tucker Drain


Attached is a request from Beck's Superior Hybrids, Inc. for extending the tile of the Andrew Tucker Drain at his expense.

The proposed extension would be constructed under the same specifications as the previous extension proposal in 1983. These specifications are as follows:

- 1. Bed tile with gravel or stone at STA 0 + 00 to 0 + 25.
- 2. Tile shall be 20 inch concrete in two (2) feet lengths.
- 3. A 24 inch CMP with Animal Guard shall be placed on outlet.
CMP shall be 20 inch in length.
- 4. Slope on tile to be at least 0.1% and no greater than 0.3%.

I recommend that the tile be extended as per the above specifications.

Sincerely,


Kenton C. Ward
Hamilton County Surveyor

KCW/no