



**Drain:** Wilson - HAGLE      **Drain #:** 175  
**Improvement/Arm:** WILLIAM WILSON - MAIN ST REPAIR  
**Operator:** J. LIVINGSTON      **Date:** 9-9-04  
**Drain Classification:** Urban/Rural      **Year Installed:** 1990

### GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors



---



---




---



---



---


---


---



**Gasb 34 Footages for Historical Cost**  
**Drain Length Log**

Drain-Improvement: WILSON-NAGLE: WILLIAM WILSON - MAIN ST REPAIR

Drain Type:	Size:	Length	Length (DB Query)	Length Reconcile	If Applicable	
					Price:	Cost:
PVC	18"	36'	36'		13.14	468.72

Sum:            36'            36'            \$468.72

Final Report: \_\_\_\_\_

Comments:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

# Town of Arcadia

OFFICE OF THE CLERK

208 West Main Street Arcadia, In 46030 (317) 984 - 3512

June 28, 1990

Kenton Ward  
Hamilton County Surveyor  
942 Maple Street  
Noblesville, IN 46060

Dear Mr. Ward,

This letter is in regard to the work that has been done on the Wilson Ditch crossing on East Main Street in Arcadia.

A sink hole developed in the middle of Main Street. After it was uncovered, we found that a section of our sanitary sewerline had broken down and we were getting infiltration from Wilson Ditch causing the sand to wash out, creating a sink hole.


After repairing the sanitary sewer line with 24" PVC, we replaced the section of Wilson Ditch crossing Main Street with 18" PVC, leaving the 15" PVC by-pass that was put in a few years back. Then we set a new manhole on the south side of Main Street directly over the Ditch. The line going out of the manhole was connected to the existing 18" reinforced concrete tile that goes along the east side of Leonard Apartments.

I am including a sketch to show the exact repair done on the Ditch. If you have any questions, please feel free to call me at 984-3512.

Yours Truly,



John Phifer  
Street Superintendent



JUL 02 90

HAMILTON COUNTY ENGINEER DEPT.  
SECRETARY

ILLINOIS ST.

