

Drain: MATHEWS ; UNDERWOOD Drain #: 1
Improvement/Arm: LYCURGUS MATHEWS
Operator: J. LIVINGSTON Date: 5-18-04
Drain Classification: Urban ~~Rural~~ Year Installed: 1913

GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

JWJ

JWJ

JWJ

JWJ

JWJ

JWJ

Gasb 34 Footages for Historical Cost
Drain Length Log


Drain-Improvement: MATHEWS & UNDERWOOD - LYCURGUS MATHEWS

Drain Type:	Size:	Length	Length (DB Query)	Length Reconcile	Price:	Cost:
OPEN DITCH	—	10850'	10850'		19. ⁵⁵ / ₁₀₀	212,117. ⁵⁰

Sum: 10850' 10850' \$212,117.⁵⁰

Final Report: _____

Comments:



SURVEYOR'S OFFICE
Hamilton County

Kenton C. Ward, Surveyor

776-9626

Noblesville, Ind. 46060 July 22, 1983

TO: Hamilton County Drainage Board

RE: Mathews & Underwood Drainage Shed

Attached is a drainage map, drainage shed map and assessment roll for the Mathews & Underwood Drainage Shed. This shed consists of the Lycurgus Mathews and Amos Underwood Drains, located in Sections 5, 6, 7 T 20 R 3E in Adams Township.

The Mathews Drain was originally a tile-William McMath Drain and later the Leander Boyer Drain. In 1913 it was reconstructed as the Lycurgus Mathews Drain, consisting of 10,850 feet of open-Drain within Hamilton County.

The Amos Underwood Drain was constructed in 1891. In 1907 it was reconstructed as the Ted McKinney Drain at which time the remaining open ditch was tiled. The Underwood Drain consists of 15,055 feet of tile drain.

In 1967 the Mathews Drain in Clinton County was placed on Maintenance. This included a portion in Hamilton County. In June of this year, 1983, the maintenance between the Counties was separated and each county is to assess and maintain its own portion of the Mathews.

I recommend that both the Lycurgus Mathews and Amos Underwood Drains be combined into one drainage shed under maintenance. With 1,320.56 acres in the shed at \$2.00 acre, \$6.00 minimum the yearly assessment will be \$2666.00.

I suggest a hearing be set for 1:30pm November 7, 1983.



Kenton C. Ward, CFM
Surveyor of Hamilton County
Phone (317) 776-8495
Fax (317) 776-9628

Suite 188
One Hamilton County Square
Noblesville, Indiana 46060-2230

Map Correction-Field Verification

Drain Number: #1

Drain Length: N/A

Drain Name: Matthews & Underwood

Change +/-: N/A

Date: 6-22-07

New Length: N/A

Verified By: SAB WD-2007-00198

Notes & Sketch:

The 16" Tile was replaced under Jarkwater with 18" RCP.
There was a breather set on the east right of way.
This detailed on the map between Structure
2 & 2A. This affected 56' feet of tile.

Suzanne L. Mills
GIS Specialist

