

Drain: FRANCIS SWAN Drain #: 193
Improvement/Arm: _____
Operator: J. LIVINGSTON Date: 6-10-04
Drain Classification: Urban/Rural Year Installed: N/A

GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

**Gasb 34 Footages for Historical Cost
Drain Length Log**

Drain-Improvement: FRANCIS SHAW

Drain Type:	Size:	Length	Length (DB Query)	Length Reconcile	If Applicable	
					Price:	Cost:
TILE	12"	272'	272'		4 ⁰⁰ ¢/lf	1,088 ⁰⁰ ¢
	15"	1606'	1606'		5 ⁰⁰ ¢/lf	8,030 ⁰⁰ ¢

Sum: 1878' 1878' \$ 9,118⁰⁰¢

Final Report: ±1900'

Comments:

Engineers Report

Commencing 20 rods east of the Southwest corner of the north half of 53 Acres off the whole West side of 124 Acres off the whole East side of the Southeast quarter of Section 31, Township 20 North, Range 6 East, running thence South 40 degrees East 1000 feet, Thence East 1200 feet, Thence South 45 degrees East a distance of 600 feet, Thence East and South following the course of an already constructed Tile drain ending and terminating about 30 rods South of the Northeast corner of the Northwest quarter of Section 5, Township 20 North, Range 6 East, in Hamilton County, Indiana. Said drain to be an underground Tile drain of the following size Tile, from Stake "0" to Stake "10" being 1000 feet one row of 8 inch Tile, from Stake "10" to Stake "27" being 1700 feet one row of 10 inch Tile, from Stake "27" to Stake "35" being a distance of 800 feet of one row of 12 inch Tile, and from Stake "35" to Stake "51" plus 6 feet being 1606 feet one row of 15 inch Tile shall be used. At the Terminus of said drain there shall be used in lieu of the 15 inch Tile 3 Vitrified Sewer Tile of the same dimensions and up and over and under the last Tile there shall be built a concrete or stone wall, 10 feet long, 5 feet in height, 18" inches in thickness and shall commence one foot below the bottom of the ditch

Constructed in 1908 Per Tipton Co. Surveyor - SIM 7-16-2004

HAMILTON COUNTY DRAINAGE BOARD
COURT HOUSE
NOBLESVILLE, INDIANA 46060

July 7, 1980


TO: Tipton County Drainage Board
Courthouse
Tipton, Indiana-46072


RE: F. M. Shaw Drain

The Hamilton County Drainage Board met on July 7, 1980 at 1:30pm.

In the meeting, they waived the right to be represented as a Joint Board in matters concerning the maintenance of the F.M. Shaw Drain in Hamilton County.

Hamilton County Drainage Board


George F. Stevens-Chairman


Lewis H. Grinstead-Member

Jere D. Roudebush-Member

NO/no