

Gasb 34 Footages for Historical Cost
Drain Length Log

Drain-Improvement: William Stryock - 234th St Reconstruction

Drain Type:	Size:	Length	Length (DB Query)	Length Reconcile	If Applicable	
					Price:	Cost:
RCP	24"	281'	281'		18 ⁰⁰ / ₁₀₀	5058 ⁰⁰

Sum: 281' 281' \$5,058⁰⁰

Final Report: 281'

Comments:



Kenton C. Ward, Surveyor

Phone (317) 776-8495

Fax (317) 776-9628

Suite 188

One Hamilton County Square

Noblesville, Indiana 46060-2230

Map Correction-Field Verification

Drain Number: 92

Drain Length: 281ft Replaced

Drain Name: Wm. Shyrock

Change + / - : 0

Date: 07-03-03

New Length: 281ft Replaced

Verified By: Suzanne Mills & Stephen Baitz

Notes & Sketch:

See attached Map.

In 1997-1998 the Hamilton County Highway Department replaced 281 feet of 10 and 12" Tile with 281 of 24" RCP as a part of the 236th Street reconstruction and realignment. Asbuilts were never obtained for this project so a field check was performed to verify the pipe footages, material and sizes.

Suzanne L. Mills

GIS Specialist

AFTER RECONSTRUCTION - #92 Wm. Shyroek Drain

reg_drain_hc.dgn 7/3/2003 8:19:31 AM




N
 ↑
 N's Scale

DRAWING NUMBER

PLAN HOLD CORPORATION • IRVINE, CALIFORNIA

REORDER BY NUMBER 070AR

POSITION EDGE OF POINT ON REC. LIST



No Scale

T-19-N — T-20-N

BEFORE RECONSTRUCTION
#92 Wm. Shyrock Drain

KELLOGG, GENEVA
010
40.4 ac

011
80 ac

KEPNER, TALMAGE & ANN

FETTY, AU

002
29.8 ac

236th ST

MORLEY
CEMETARY
1083

FETTY, RUBY
006
005
42.1 ac

007
78 ac

CUMBERLAND RD.

WM. SHYROCK DRAIN

PLAN HOLD CORPORATION • IRVINE, CALIFORNIA

REORDER BY NUMBER 070AR

POSITION EDGE OF POINT ON THIS LINE

DRAWING NUMBER