

**Drain:** Harmon Clark      **Drain #:** 106  
**Improvement/Arm:** ORIGINAL  
**Operator:** J. Livingston      **Date:** 11-17-03  
**Drain Classification:** Urban/Rural      **Year Installed:** 1912

### GIS Drain Input Checklist

- Pull Source Documents for Scanning           JLF
- Digitize & Attribute Tile Drains           JLF
- Digitize & Attribute Storm Drains           n/a
- Digitize & Attribute SSD           n/a
- Digitize & Attribute Open Ditch           n/a
- Stamp Plans           n/a
- Sum drain lengths & Validate           JLF
- Enter Improvements into Posse           JLF
- Enter Drain Age into Posse           JLF
- Sum drain length for Watershed in Posse           JLF
- Check Database entries for errors           JLF

✓ 12-31-03 OK SL



STATE OF INDIANA.

SS.

HAMILTON COUNTY.

IN THE MATTER OF THE HARMON CLARK DRAIN

Report of J. S. Shannon, County Surveyor.

To the Honorable Board of Commissioners  
of Hamilton County, Indiana.

The undersigned Surveyor of Hamilton County, to whom was referred the above entitled petition for drainage, on the 18th day of July 1912, would respectfully report that on the 2nd day of August 1912, with the assistance of a Deputy Surveyor made all necessary surveys and made personal inspection of all lands likely to be affected by the proposed work and that I would report as follows.

That the drainage asked for in the petition is practicable, that said proposed work when completed would improve the public health and will be of public utility and there will be one public Highway benefited.

I would further report that the cost of construction, damage and expense of effecting the proposed drainage will be less than the benefits to the owners of the lands likely to be benefited and assessed for said work and that I am not in any way related to any of the parties likely to be assessed.

I would further report that the best and cheapest method to effect said drainage would be by the construction of a Tile Drain as follows:-

L O C A T I O N .

Beginning at a point 47 rods east of the north west corner of Section 12 Township 18 north of Range 3 east in Hamilton County, Indiana. Run thence south  $29\frac{1}{2}^{\circ}$  east 290 feet; thence east 383 feet; thence south  $50^{\circ}$  east 427 feet; thence east 50 feet; thence north  $53^{\circ}$  east 150 feet; thence south  $52^{\circ}$  east 750 feet; A total distance of 2050 feet and terminating in a Tile Drain at a point about 28 rods north and 8 rods west of the south east corner of the north half of the north west quarter of said Section 12. Said Ditch to be

constructed as nearly as practicable to the courses given above but in no case is it to be closer than 5 feet to a drain already in place near the same route.

### REQUIREMENTS.

Said Ditch to consist of one row of 8 inch drain tile throughout and the tile used in the construction of said drain shall be first class.

The trench shall be dug true to line and grade and the tile laid in the trench with joints well matched, and shall be inspected by the Superintendent before they are covered. After same has been inspected by the Superintendent the earth excavated from the trench shall be replaced in and over the trench to the full satisfaction of the Superintendent in charge.

Where Ditches that are now in place are cut off by the construction of this drain from there present connections, the contractor shall notify the property owner on whose lands they are located and said property owner shall properly connect the same at his own expense.

### GRADE.

The Fall of the established Grade is as follows.

From station	0	to station	4	40/100.	feet per	100 feet.				
"	"	4	"	10	80/100	"	"	"	"	.
"	"	10	"	19+50	100/100	"	"	"	"	.
"	"	19+50	"	20	38/100	"	"	50	"	.
"	"	20	"	20+50	12/100	"	"	50	"	.

### Assessments

Name	description	sec.	Tp.	R	Acres.	amount.
Ida Estes	pt N.E. $\frac{1}{4}$ N.E. $\frac{1}{4}$	11-18-3			2	\$ 5.00
Harmon Clark	Pt N. $\frac{1}{2}$ N.W. $\frac{1}{4}$	12-18-3			35	\$ 185.00
Jennie Montgomery	Pt. S.E. S.W.	1-18-3			3	\$ 12.00
William Williamson	Pt S.W. S.W.	1-18-3			15	\$ 90.00
Washington Tp	Benefit to Highway N.&S.	1-18-3				\$ 10.00

WEST SIDE

P R O F I L E .

Station.	Cuts	Cubic Yards.
0	3.84	
1	3.96	22
2	3.51	21
3	3.59	20
4	4.52	22
5	3.34	22
6	3.39	19
+73	3.37	
7	3.39	19
8	3.28	18
9	3.93	20
10	4.09	22
11	3.55	21
+60	3.90	
12	3.20	19
13	3.29	18
14	3.51	19
15	3.55	20
16	3.94	21
17	3.50	20
18	4.03	21
19	3.79	22
20	3.58	20
+50	2.77	9
Total yards.....		----- 415

E S T I M A T E D   C O S T .

415 Cubic Yards of excavation and fill.....	\$	103.75
2050 lineal feet of 8 inch drain tile in ditch.....	\$	110.40
Total.....	\$	214.15
Attorney Fee.....	\$	25.00
Legal printing.....	\$	15.00
Recording.....	\$	1.00
Superintending Construction.....	\$	30.00
Total.....	\$	71.00

I hereby claim for my services and expense in

locating, Surveying & making report.....\$ 15.00

STATE OF INDIANA.

SS

HAMILTON COUNTY.

The undersigned County Surveyor to whom was referred the above entitled petition for drainage, after being first duly sworn upon his oath says that he has personally examined the whole line and route of the proposed Drain and that the assessments made herein and reported are correct, just and equitable to all parties named therein as interested, that no other lands will be benifited or injured by the proposed drain, that the above and foregoig report is true in substance and in fact as he verily believes.

.....*J. A. Shannon*.....  
County Surveyor.

Subscribed and sworn to before me this .....day of.....1912.

.....  
Auditor of Hamilton County.



SURVEYOR'S OFFICE  
**Hamilton County**

*Kenton C. Ward, Surveyor*

773-6110 Ext. 19

*Noblesville, Ind. 46060* March 22, 1979 1979

TO: Hamilton County Drainage Board

RE: Harmon Clark Drain

Attached is a Schedule of Assessments for the Harmon Clark Drain.

The legal drain, which was constructed in 1912, consists of 2050 feet of eight (8) inch tile. This drain terminates into a private tile which is now in poor condition. After investigation of the drain, I was of the opinion that the private tile should be replaced with an open ditch from the end of the existing Clark Drain to the intersection with a natural drain from the West. This new open ditch would then be a legal drain.

After talking to Tom Schellenberger of the Soil Conservation Service, I found out that a new private drain tile designed by the Soil Conservation Service was constructed by Callahan Enterprises. Since the Clark Drain was tied into this new tile I spoke with Mr. Steve Hilger of Callahan Enterprises about making the new tile a legal drain and setting it on Maintenance. He did not believe that this would be of any advantage and was against the idea. I also talked to Mr. Stanley Cebula, whose land the open ditch would cross, he believes that a legal drain would be of no advantage and he was opposed to the idea.

Therefore I suggest setting up the Harmon Clark Drain as it now exists

without additions.

This copy is from the digital archive of the Hamilton County Surveyor's Office; One Hamilton Co. Square, Ste. 188, Noblesville, In 46060

*Kenton C. Ward*