



Kenton C. Ward, Surveyor
Phone (317) 776-8495
Fax (317) 776-9628

Suite 188
One Hamilton County Square
Noblesville, Indiana 46060-2230

Map Correction-Field Verification

Drain Number: #47

Drain Length: 556

Drain Name: T.J. Patterson : Gwin's Martin Change +/- : +69' of 16" Tile
Arm

Date: 11-19-04


New Length: 625'

Verified By: Steve Baitz
WO-2004-00066

Notes & Sketch:

Structure 300 was located in the field using GPS. Therefore, as the map was adjusted to reflect the true position the section of tile between structure 301 and 300 was lengthened from 556 FT to 625 ft. See the attached map for the location and the attached cost sheet for the adjustments in inventory pricing.

Suzanne L. Mills
GIS Specialist



SURVEYOR'S OFFICE
Hamilton County

Kenton C. Ward, Surveyor

Phone (317) 776-8495

Fax (317) 776-9628

Suite 188

One Hamilton County Square
Noblesville, Indiana 46060-2230

Map Correction-Field Verification

Drain Number: # 47

Drain Length: 1445' (arm 1)

Drain Name: TJ Patterson and
Arm # 1

Change +/-: -100' of 16" Tile (arm 1)

Date: 11-18-04

New Length: 1345' (arm 1)

Verified By: Steve Baitz
WD-2004-00066

Notes & Sketch:

See attached map for location of catch basin. This new placement shortened the length of arm 1 by 100 FT. The main drain of the TJ Patterson was moved to the location of the catch basin. The overall length of the main Patterson tile did not change. However there was a length adjustment on the tile from Structure 101 to Structure 300 and then from 300 to Structure 102. This will change the value of the drain for historical cost purposes. See the attached sheet for those changes

Suzanne L. Mills
GIS Specialist

