

Drain: Russell Johnson **Drain #:** 263
Improvement/Arm: _____
Operator: J. L. Windast **Date:** 2-5-04
Drain Classification: Urban/Rural **Year Installed:** 1947

GIS Drain Input Checklist

- Pull Source Documents for Scanning
- Digitize & Attribute Tile Drains
- Digitize & Attribute Storm Drains
- Digitize & Attribute SSD
- Digitize & Attribute Open Ditch
- Stamp Plans
- Sum drain lengths & Validate
- Enter Improvements into Posse
- Enter Drain Age into Posse
- Sum drain length for Watershed in Posse
- Check Database entries for errors

J. L. Windast

J. L. Windast

J. L. Windast

J. L. Windast

J. L. Windast

ENGINEERS AND VIEWERS REPORT)
OF THE (No. A-6763
RUSSELL F. JOHNSON, ET AL DRAIN)

FILED

JUL 5. 1947

A. Joseph Baker
Clerk Hamilton
Circuit Court

Date set for drain hearing Aug 9-1947

STATE OF INDIANA)
(SS:
COUNTY OF HAMILTON)

IN THE HAMILTON CIRCUIT COURT

JANUARY TERM, 1947.

IN THE MATTER OF)
THE PETITION OF)
RUSSELL F. JOHNSON, ET AL.,)
FOR A DRAIN.)

No. A-6763

The report of the viewers was favorable and was filed.

Report of R. D. Horney, County Surveyor, who was appointed to supervise the construction of above drain, would respectfully report that he has made a survey of the above drain and did proceed and definitely determine the best and cheapest method of drainage, the terminal and route, location character of the proposed work, and fix the same by metes and bounds, courses and distances and descriptions, including grades and bench marks, including all necessary arms, estimated the cost thereof, divided the drain or ditch into sections of not more than one hundred feet in length, and computed and set out the number of cubic yards of excavation in each section, assessed the benefits or damages, as the case may be, to each separate tract of land in the water shed to be affected thereby, and to easements held by railways or other public or private corporations, or towns, including any land rights, easements, or water power, injuriously or beneficially affected, and do make report to the court under oath.

LOCATION. Begin at end of 10-inch tile 338 feet north of the southeast corner of the west half of the northeast quarter of section 33, township 18 north, range 5 east. Run in a southwesterly course to station 7+02, a point 382.0 feet north of the southeast corner of the west half of the southeast quarter of section 33, township 18 north, range 5 east. Thence in westerly and southerly course to station 22+64, a point 90.0 feet east of the southwest corner of said northeast quarter section. Thence southwesterly to station 23+80, a point 100.0 feet south of the southwest corner of said quarter section. Thence south along the east side of the road to station 32. Thence southwesterly to station 37+55. Thence south to station 52+74 terminating in the Wm. McKinstry drain at station 0, said point being on the south line of said section and approximately 500 feet west of the southeast corner of the southwest quarter of section 33, township 18 north, range 5 east. Said ditch terminates approximately 2 1/2 miles east of Fishers Station, Delaware Township, Hamilton County, Indiana and runs northeasterly 1 mile.

REQUIREMENTS. Construct an open ditch 3.0 feet wide in bottom, bank slope $1\frac{1}{2}$ to 1, the major portion following the old channel. Straighten the ditch where required. Clear brush and shrubbery and remove any limbs from large trees that interfere with said ditch.

Where ditch crosses the road will be new cut and contractor will lay new pipe in ditch. The corrugated pipe will be furnished by the County Highway Department and delivered on the job. The contractor to place pipe and make fill on same, removing any excess material that may be left. Along the road the contractor shall work on the east side of ditch and make all slope on that side. The contractor shall be responsible for removal of and replace all fences. All clearing through brush shall be piled in neat piles that can easily be burned later, the contractor will not have to burn the brush.

Unless otherwise ordered all dirt shall be spread evenly not to exceed 2.0 feet deep.

All work shall be done in a neat and workman-like manner.

The brush and limbs must not be covered up with the excavated material.

RUSSELL F. JOHNSON ET AL DRAIN

ESTIMATE COST OF CONSTRUCTION INCLUDING:

Stations	Ave. Mud Cut	Ave. Bank Cut	Total Excavation
0 to 5	2 Ft.	5.4 Ft.	500 Cu. Yd.
5 to 10	2 Ft.	3.5 Ft.	500 Cu. Yd.
10 to 15	2 Ft.	3.0 Ft.	500 Cu. Yd.
15 to 20	2 Ft.	3.5 Ft.	500 Cu. Yd.
20 to 25	2 Ft.	4.6 Ft.	500 Cu. Yd.
25 to 30	2 Ft.	5.5 Ft.	650 Cu. Yd.
30 to 35	2 Ft.	4.4 Ft.	500 Cu. Yd.
35 to 40	2 Ft.	5.3 Ft.	650 Cu. Yd.
40 to 45	2 Ft.	5.0 Ft.	650 Cu. Yd.
45 to 53	2 Ft.	5.2 Ft.	500 Cu. Yd.
	Estimated total yardage		5450 Cu. Yd.

Labor, hauling, etc. necessary for completion of work \$1550.00

Attorney fees - - - - -	\$60.00	
Recording & Releasing - - - - -	\$10.00	
Superintendent of Construction -	\$40.00	
Advertising - - - - -	\$20.00	
Contingency Fund - - - - -	<u>\$150.00</u>	
	\$180.00	\$ 180.00

We claim for services to date:

Lem Faucett Viewer - - - - -	\$10.00	
John Burke Viewer - - - - -	\$10.00	
R. D. Horney Engineer & Helper	<u>\$50.00</u>	
	\$70.00	\$ <u>70.00</u>

TOTAL ESTIMATED COST \$ 1800.00

NAMES	DESCRIPTION OF LANDS	Section	Township	Range	Acres Assessed		Acres Benefited		Amount Of Benefits		Amount of Assessment		Total Assessment	
					A	Hun	A	Hun	\$	Cts.	\$	Cts.	\$	Cts.
Johnson, Russell	Pt NW SE RR 5	33	18	5			37	50					135	00
do	Pt NW SW SE "	33	18	5			1	05					3	78
Hurlock, Kate	S 1/2 SW "	27	18	5			50	00					180	00
Pressel, John & wife	Pt E 1/2 SE "	28	18	5			40	00					144	00
Anderson, Jane G.	N 1/2 NW "	34	18	5			45	00					162	00
Russel, C. N.	Pt SW "	33	18	5			60	00					216	00
Manship, Wm. H.	E 1/2 NE	33	18	5			80	00					288	00
Johnson, Ethel	Pt W 1/2 SE	33	18	5			17	45					62	82
Madge, Lela	SW NW	34	18	5			30	00					108	00
Van Hart, Sam L. & wife	Pt S 1/2 SE	28	18	5			20	00					72	00
Elmerick, Rose <i>to Joe Elmerick</i>	Pt W 1/2 NE	33	18	5			69	00					248	49
Gregg, Jennie & Alice Young <i>Harry Young agent RR 5 - Noblesville</i>	E 1/2 SE	33	18	5			20	00					72	00
Steinmetz, Harry & wife <i>54 87 1/2 Keystone ave - Indpls</i>	SW NW	33	18	5			30	00					108	00
Total acreage							500 00		Total Assessment		1800 00			

The estimate has been made and cost divided equally among the different lands and County Highways of Hamilton County, affected. The assessment sheet attached, attorneys fees, court costs, incidentals, viewers, engineers, helpers, mileage, stakes and superintendent of construction.

R. D. Horney or his authorized assistant will have full charge of the work and no work shall be changed or deviated from without his approval.

State of Indiana)
(SS:
Hamilton County)

I the undersigned engineer to whom was referred the above entitled petition for construction, after being duly appointed say that I have personally examined the whole line of proposed ditch, that the assessments herein made are correct, just, and equitable to all concerned herein as interested, that no other lands will be benefited or injured by said proposed drain and that the above and foregoing report is true in substance and in fact as I verily believe.

R. D. Horney
R. D. Horney, Engineer

Approved _____

Subscribed and sworn to before me this 5 day of July 1947.

Sam Francis
John P. Bark

Viewers

Joseph Baker
Clerk of the Hamilton
Circuit Court

(Authority)
Section 9-----page 1174-1175
Acts of Indiana General Assembly 1933

July 9-1947
Hearing held and no Remonstrators -
Joe Edmund Proctor & Marshalls appeared.
RDT
July 9-47 / PSM